

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1548(1872)
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಹೆಚ್.ಎಸ್.ಗೋಪಿನಾಥ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 15-03-2022
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																											
ಅ)	ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಯೋಜನೆಯಲ್ಲಿ ಗುರುತಿಸಲಾದ ನಗರಗಳಾವುವು;	<p>ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಸರ್ಕಾರ ಪ್ರಾಯೋಜಿತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನವು ಜೂನ್- 2015 ರಲ್ಲಿ ಆರಂಭಗೊಂಡಿದ್ದು, ಈ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದಿಂದ ಈ ಕೆಳಕಂಡ 7 ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ:</p> <p>1. ಬೆಳಗಾವಿ 2. ದಾವಣಗೆರೆ 3. ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ 4. ಶಿವಮೊಗ್ಗ 5. ಮಂಗಳೂರು, 6. ತುಮಕೂರು ಮತ್ತು 7. ಬೆಂಗಳೂರು</p>																											
ಆ)	ಈ ನಗರಗಳ ಪ್ರಸ್ತುತ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ; ಯಾವ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ;	<p>ಯೋಜನೆಯಲ್ಲಿ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನ ಹಾಗೂ ಪಿಪಿಪಿ ಆಧಾರದಲ್ಲಿ ಎಲ್ಲಾ 7 ನಗರಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳ್ಳುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳ ಈವರೆಗಿನ ಭೌತಿಕ ಪ್ರಗತಿ ಈ ಕೆಳಕಂಡಂತಿದೆ;</p> <table border="1"> <thead> <tr> <th>ವಿವರ</th><th>ಸಂಖ್ಯೆ</th><th>ಮೊತ್ತ (ರೂ. ಕೋಟಿ)</th></tr> </thead> <tbody> <tr> <td>ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು</td><td>308</td><td>1363</td></tr> <tr> <td>ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td><td>251</td><td>5268</td></tr> <tr> <td>ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು</td><td>21</td><td>807</td></tr> <tr> <td>ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು</td><td>2</td><td>167</td></tr> <tr> <td>ಒಟ್ಟು</td><td>582</td><td>7605</td></tr> </tbody> </table> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ 7 ನಗರಗಳಲ್ಲಿ ಪೂರ್ಣಗೊಂಡ ಹಾಗೂ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ನಗರವಾರು ವಿವರವನ್ನು ಅನುಬಂಧ ದಲ್ಲಿ ನೀಡಿದೆ.</p>	ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ (ರೂ. ಕೋಟಿ)	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	308	1363	ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	251	5268	ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು	21	807	ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	2	167	ಒಟ್ಟು	582	7605									
ವಿವರ	ಸಂಖ್ಯೆ	ಮೊತ್ತ (ರೂ. ಕೋಟಿ)																											
ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	308	1363																											
ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	251	5268																											
ಟೆಂಡರ್ ಹಂತದ ಕಾಮಗಾರಿಗಳು	21	807																											
ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	2	167																											
ಒಟ್ಟು	582	7605																											
ಇ)	ಈವರೆಗೆ ಈ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಖರ್ಚು ಮಾಡಿರುವ ಹಣವೆಷ್ಟು;	<p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ನಗರವಾರು ಆರ್ಥಿಕ ಪ್ರಗತಿಯ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ;</p> <table border="1"> <thead> <tr> <th>ನಗರ</th><th>ಈವರೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಕೋಟಿ)</th><th>ಆರ್ಥಿಕ ಪ್ರಗತಿ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)</th></tr> </thead> <tbody> <tr> <td>ಬೆಳಗಾವಿ</td><td>790.05</td><td>627.51</td></tr> <tr> <td>ದಾವಣಗೆರೆ</td><td>792.00</td><td>531.58</td></tr> <tr> <td>ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ</td><td>593.06</td><td>468.74</td></tr> <tr> <td>ಮಂಗಳೂರು</td><td>590.25</td><td>397.00</td></tr> <tr> <td>ಶಿವಮೊಗ್ಗ</td><td>592.79</td><td>498.80</td></tr> <tr> <td>ತುಮಕೂರು</td><td>788.28</td><td>601.44</td></tr> <tr> <td>ಬೆಂಗಳೂರು</td><td>542.00</td><td>470.78</td></tr> <tr> <td>ಒಟ್ಟು</td><td>4688.43</td><td>3595.85</td></tr> </tbody> </table>	ನಗರ	ಈವರೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಕೋಟಿ)	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಬೆಳಗಾವಿ	790.05	627.51	ದಾವಣಗೆರೆ	792.00	531.58	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	593.06	468.74	ಮಂಗಳೂರು	590.25	397.00	ಶಿವಮೊಗ್ಗ	592.79	498.80	ತುಮಕೂರು	788.28	601.44	ಬೆಂಗಳೂರು	542.00	470.78	ಒಟ್ಟು	4688.43	3595.85
ನಗರ	ಈವರೆಗೆ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಕೋಟಿ)	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)																											
ಬೆಳಗಾವಿ	790.05	627.51																											
ದಾವಣಗೆರೆ	792.00	531.58																											
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	593.06	468.74																											
ಮಂಗಳೂರು	590.25	397.00																											
ಶಿವಮೊಗ್ಗ	592.79	498.80																											
ತುಮಕೂರು	788.28	601.44																											
ಬೆಂಗಳೂರು	542.00	470.78																											
ಒಟ್ಟು	4688.43	3595.85																											

<p>ಈ) ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಯೋಜನೆಯಡಿ ಹೊಸದಾಗಿ ನಗರಗಳನ್ನು ಸೇರಿಸುವ ಬಗ್ಗೆ ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸಲಾಗಿದೆಯೇ? (ವಿವರ ನೀಡುವುದು)</p>	<p>ರಾಜ್ಯದ ಉಳಿದ 4 ಮಹಾನಗರ ಪಾಲಿಕೆಗಳಾದ ಮೈಸೂರು, ವಿಜಯಪುರ, ಕಲಬುರಗಿ ಮತ್ತು ಬಳ್ಳಾರಿ ನಗರಗಳನ್ನು ಸ್ಮಾರ್ಟ್‌ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಪರಿಗಣಿಸಲು ಕೇಂದ್ರ ವಸತಿ ಮತ್ತು ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವಾಲಯಕ್ಕೆ ಪ್ರಸ್ತಾವನೆಯನ್ನು ದಿನಾಂಕ:06.09.2021 ರಂದು ಸಲ್ಲಿಸಲಾಗಿತ್ತು. ಈ ಬಗ್ಗೆ ಕೇಂದ್ರ ವಸತಿ ಮತ್ತು ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು ದಿನಾಂಕ:08.11.2021 ರ ಪತ್ರದಲ್ಲಿ ಪ್ರಸ್ತುತದಲ್ಲಿ ಸ್ಮಾರ್ಟ್‌ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಹೆಚ್ಚುವರಿ ನಗರಗಳ ಸೇರ್ಪಡೆಗೆ ಅವಕಾಶವಿರುವುದಿಲ್ಲವೆಂದು ಸ್ಪಷ್ಟೀಕರಿಸಿರುತ್ತಾರೆ.</p>
---	---

ಸಂಖ್ಯೆ:ನಅಇ 71 ಸಿಎಸ್‌ಎಸ್‌ 2022

(ಬಿ.ಎ.ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

(ಬಿ.ಎ. ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

Religare Smart City Limited
SCM Project

I. Completed Projects

Sl No	Name of the Project	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Financial Progress (Rs in Cr)	Present Status
1	Inventory Auditing of Street Lights under Smart City Energy Efficiency Program	0.23	0.23	15.11.2017	28.01.2019	29.01.2019	0.23	Work Completed
2	Head Side Draining Water Works (Phase I)	0.26	0.18	05.12.2017	29.02.2019	29.02.2019	0.27	Work Completed
3	Main water harvesting & Composting Facility in Parks	0.19	0.04	06.02.2018	01.03.2019	04.03.2019	0.03	Work Completed
4	Thermal based Park - Mahatma Garden	1.06	0.92	28.09.2018	01.03.2019	04.03.2019	0.92	Work Completed
5	Smart Bus shelters with dedicated bus bay (Phase I) - 5th & 6th Stages of A Category	7.56	1.91	01.03.2018	16.11.2018	15.02.2020	1.78	Work Completed
6	Rehabilitation of Sewer Cables	0.34	0.48	03.03.2018	30.02.2019	30.02.2019	0.27	Work Completed
7	Wasteage Park - Phase I Water Based & Land Based	4.37	3.91	16.11.2017	30.02.2019	30.02.2019	1.87	Work Completed
8	Smart Classroom Phase I Part A	0.70	0.01	21.07.2019	30.02.2019	30.02.2019	0.35	Work Completed
9	Smart Classroom Phase I Part B	2.29	2.25	21.02.2019	30.02.2019	31.08.2019	2.29	Work Completed
10	Wasteage Park - 11th & 12th	2.04	2.46	02.03.2018	30.02.2019	30.02.2019	2.51	Work Completed
11	Procurement of Digital Bill Board	0.64	5.32	28.02.2019	07.08.2019	28.04.2019	0.75	Work Completed
12	Sanitary landfill machine and Incinerator	0.33	0.41	16.04.2019	15.09.2019	15.09.2019	0.31	Work Completed
13	Development of Smart Classroom Phase II Part A (Part I)	0.36	1.32	12.01.2019	19.02.2019	19.02.2019	0.31	Work Completed
14	Development of Smart Classroom Phase II Part B (Part I)	1.11	1.03	12.01.2019	19.02.2019	19.02.2019	1.27	Work Completed
15	Appointing of System Integrator for establishment of Common Command & Control Centre	76.80	15.99	01.02.2018	20.09.2019	15.01.2021	32.75	Work Completed
16	Commissioning of new waste building	1.15	2.94	01.02.2018	30.10.2019	30.01.2020	2.08	Work Completed
17	Waste Management System at Airport	1.00	2.87	15.10.2018	30.10.2019	28.02.2020	2.15	Work Completed
18	Smart Bus Shelters (PAM) Phase II	7.90	1.06	28.02.2019	27.11.2019	31.01.2020	1.69	Work Completed
19	Wasteage Park - 11th & 12th	0.44	0.52	30.07.2019	30.04.2020	30.04.2020	0.52	Work Completed
20	Thermal based Park - 11th & 12th	1.09	0.97	10.10.2019	16.07.2020	07.10.2020	0.90	Work Completed
21	Thermal based Park - 11th & 12th	0.98	0.91	18.10.2019	16.07.2020	07.10.2020	0.70	Work Completed
22	Smart Bus Shelters Phase II	3.00	1.96	21.12.2019	25.10.2019	30.06.2020	2.85	Work Completed
23	Procurement of Traffic Signal under ITMS	1.00	1.69	28.02.2019	28.08.2019 Revised 19.10.2019	30.03.2021	1.77	Work Completed
24	Wasteage Park - 11th & 12th	0.16	1.11	04.11.2018	04.05.2020	02.11.2020	0.22	Work Completed
25	Thermal based Park - 11th & 12th	1.52	1.22	18.10.2019	18.02.2020	18.12.2020	1.06	Work Completed
26	Thermal based Park - 11th & 12th	1.30	1.30	12.11.2019	17.09.2020	18.12.2020	1.29	Work Completed
27	Procurement of Roadside Lab & Electronic Lab for Skill Development Center	0.96	0.06	09.06.2020	08.09.2020	25.09.2020	0.98	Work Completed
28	Procurement of CNC Milling & CNC Turning Machine for Skill Development Center	0.43	0.45	09.06.2020	31.12.2020	20.02.2021	0.37	Work Completed
29	Procurement of 3D Printing for Metal & Plastic 3D Printer & Industrial 3d Laser scanner for for Skill Development Center, SET ERP Lab Software	5.84	5.84	09.06.2020	31.12.2020	10.03.2021	5.73	Work Completed
30	Procurement of Desktop computer, LED projector, Smart Board, Visualizer for Smart Board etc for Skill Development Center	0.75	0.75	17.06.2020	31.12.2020	03.02.2021	0.79	Work Completed
31	Construction of Roads with Power Block at VJP Colony (R.C. Nagar) in Religare City Package-10	2.24	2.49	07.01.2020	06.10.2020	22.01.2021	2.40	Work Completed
32	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	1.09	4.47	15.10.2019	04.07.2019	28.02.2021	4.19	Work Completed
33	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	6.40	6.13	28.02.2019	29.02.2020	31.01.2021	4.75	Work Completed
34	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	3.09	2.40	04.05.2020	03.02.2021	30.06.2021	2.29	Work Completed
35	Smart Roads at Ram Chandra Nagar Area (Package 10) (R.C. Nagar)	27.68	24.21	24.02.2019	28.02.2020	28.02.2021	21.91	Work Completed
36	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	1.05	0.65	02.08.2014	02.11.2019	28.02.2021	0.84	Work Completed
37	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	4.56	4.56	24.02.2019	21.03.2021	30.06.2021	3.47	Work Completed
38	Smart Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	10.76	8.94	10.11.2019	17.11.2020	06.03.2021	9.31	Work Completed
39	Construction of 10 Bus Shelters at VJP Colony (R.C. Nagar) in Religare City Package-10	2.75	2.04	10.07.2019	10.04.2020	14.06.2021	1.84	Work Completed
40	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	1.64	2.90	31.01.2020	30.09.2020	09.08.2021	2.71	Work Completed
41	Upgradation of Govt Library into H-Net Digital Library Phase-I	1.37	1.07	28.01.2020	20.01.2021	30.09.2021	1.10	Work Completed
42	Smart Roads at Ram Chandra Nagar Area (Package 10) (R.C. Nagar)	1.10	1.10	22.04.2020	21.03.2021	21.03.2022	1.22	Work Completed
43	Smart Roads at Ram Chandra Nagar Area (Package 10) (R.C. Nagar)	10.04	6.40	04.10.2019	05.08.2020	31.01.2022	6.25	Work Completed
44	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	9.74	3.31	23.01.2020	22.10.2020	31.01.2022	3.47	Work Completed
45	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	2.43	1.09	09.03.2020	06.12.2020	31.01.2022	2.09	Work Completed
46	Construction of Roads with Power Block at Ram Chandra Nagar 2nd Stage (R.C. Nagar) in Religare City Package-10	2.75	1.83	02.11.2020	06.02.2021	23.01.2022	2.16	Work Completed
	Total	211.11	164.72				183.65	

II. Ongoing Stage

Sl No	Name of the Project	SCP Cost	Wt Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Financial Progress (Rs in Cr)	Present Status
1	Construction of Smart Roads at KPT Colony and Mahatma Garden (Package 10)	25.80	27.49	10.11.2017	09.11.2018	10.04.2022	16.48	KPT Colony RCC: 705m/120m completed SVD: 705m/120m completed Utility: 705m/120m completed Cycle track: 705m/120m completed Wasteage Park: 705m/120m completed RCC: 705m/120m completed SVD: 705m/120m completed Utility: 705m/120m completed Cycle track: 705m/120m completed Wasteage Park: 705m/120m completed
2	Smart Roads at Mahatma Area (Package 10) (a) Type (with Curbside) 2.475 Km	47.00	42.85	26.09.2018	25.03.2020	11.01.2022	32.19	TWT: 4970/4970m completed SVD: 4908/4970m completed Median: 4970/4970m completed UGD: 4740/4970m completed HDPE: 4730/4970m completed Cycle track: 3500/4970m completed Footpath: 1500/4970m completed Physical Progress: 82% Financial Progress: 74%
3	City Bus Terminal - CBT	33.30	44.41	09.10.2018	08.10.2020	08.10.2022	14.52	90% of foundation work completed 10/11/103 foundation completed UGF slab concreting completed UGF slab concreting completed up to 1st expansion joint UGF slab concreting works in progress for 2nd expansion joint Subway concreting completed 50% rest concrete work in progress Entry ramp & pedestrian ramp work in progress Physical Progress: 45% Financial Progress: 41%
4	Smart Roads at Mahatma Area (Package 10) (b) Type (with Curbside) 1.57 Km	12.00	12.00	10.11.2017	09.11.2018	10.04.2022	11.75	TWT: 4970/4970m completed SVD: 4740/4970m completed Median: 4740/4970m completed UGD: 2830/2830m completed HDPE: 2830/2830m completed Cycle track: 3500/2830m completed Footpath: 1500/2830m completed Physical Progress: 82% Financial Progress: 74%
5	Smart Roads at Mahatma Area (Package 10) (c) Type (with Curbside) 1.57 Km	12.00	12.00	10.11.2017	09.11.2018	10.04.2022	11.75	TWT: 4970/4970m completed SVD: 4740/4970m completed Median: 4740/4970m completed UGD: 2830/2830m completed HDPE: 2830/2830m completed Cycle track: 3500/2830m completed Footpath: 1500/2830m completed Physical Progress: 82% Financial Progress: 74%

6	Smart Roads at Thakurwadi Area (Package V) (Hargobind Road, Mandali road to 1st gate, Mandali road to 2nd gate, Mandali Road) A Type (with Ducting) : 5.85 Km	43.50	37.96	23-01-2019	23-01-2020	31-03-2022	14.52	White Topping-4850m / 4850m completed SUD works completed (7280 out of 7280 completed). Cycle track completed (2430m out of 2430m). Footpath works completed (5570m out of 5570m completed). Electrical works, signage works in progress PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
7	UG - LT Cabling Package I (Ginagar - Nagar)	7.75	7.20	05-02-2019	05-02-2020	30-04-2022	6.64	105 Nos. Feeder Pillar are installed out of 195 Nos. Single Span Pole Transformer erection on site is 17 Nos. out of 17 Nos. UG/LT cable laid is 130 kms out of 144.2 kms. Street light installed 509/4920. Street light foundation completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 90%
8	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.70	05-02-2019	05-02-2020	30-04-2022	6.15	209 Nos. Feeder Pillar are installed out of 209 Nos. Single Span Pole Transformer erection on site is 21 Nos. out of 21 Nos. UG/LT cable laid is 109 kms out of 115.2 kms. Street light installed 310/410 Street light foundation completed PHYSICAL PROGRESS: 91% FINANCIAL PROGRESS: 90%
9	UG - LT Cabling Package III (Anjaney Nagar)	8.91	8.27	05-02-2019	05-02-2020	30-04-2022	6.88	250 Nos. Feeder Pillar are installed out of 250 Nos. Single Span Pole Transformer erection on site is 19 Nos. out of 19 Nos. UG/LT cable laid is 147 kms out of 162.43 kms. Street light installed 396/422 Street light foundation completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 83%
10	Hedega Park - Phase II	18.55	16.62	28-02-2019	27-02-2020	31-12-2022	1.36	1 Development of Pathways and Reflexology Pathway. SSM works for the Pathways completed for 2100m. Pathways sub grade works in progress 2 Construction Open Air Theatre - Site Clearance completed 3 Toilet Block works in progress 4 Pavilion works in progress 5 Fencing works in progress. Subsequent work completed 6 Fencing works in progress Development of Pathways and Reflexology Pathway-SSM works for the Pathways completed for 2100 m. Pathway Sub grade works in progress Construction Open Air Theatre - Site Clearance completed. Court Day PHYSICAL PROGRESS: 30% FINANCIAL PROGRESS: 12%
11	Development of Modern Market at Thakurwadi (Kalamandir)	47.10	46.69	20-02-2017	20-02-2021	31-12-2022	70.66	• 70% of structural works completed. • 80/90 footings completed • Structural works completed up to second floor. • Block masonry & plastering works @ Basement, GF, FF, and SF in progress. • DHT sheet piling & reinforcement works in progress • Projector room slab shuttering & reinforcement works in progress. • Convention hall structural roof works in progress. Site Issues: Court may order (2 Shop owners) in partial area of the site. PHYSICAL PROGRESS: 43% FINANCIAL PROGRESS: 42%
12	White Topping of Road Package-1 (NH (Near KLE Hospital) to Kollapur Circle, Kollapur Circle to Rani Chennamma Circle, Kollapur Circle to Sangalli, Ravanna Circle)	30.60	31.29	17-08-2019	16-08-2020	28-02-2022	34.15	FTW-6.6 km completed out of 8.6 km. Median-2.0 km completed out of 2.0 km SWD-5.0 km completed out of 7.20 km. UGD-0.1 km, completed out of 0.20 km completed Footpath-3.3/8.4 km completed PHYSICAL PROGRESS: 79% FINANCIAL PROGRESS: 90%
13	White Topping of Roads Package-5 (Road from AFMC Junction to Kangrali KH)	13.55	14.22	12-07-2019	11-07-2020	31-03-2022	9.71	FTW: 2420/3120 m completed Carriage Way: 7120/1120m completed Cycle track: 1120m/1120m formation completed Footpath: 2520/3120m formation completed UG/LT House Connection pending Avenue plantation/Plantation pending Physical Progress: 82% Financial progress: 70%
14	Reconstruction, Foot path and Cycle Track (NMP) Package-2 (Baudhe Road to Gaurish Temple via Hanuman Nagar Circle and KLE School road)	34.65	27.00	12-07-2019	11-07-2020	31-03-2022	23.1	FTW-7260 m/7260 m completed Cycle track: 7940m/7940m completed Footpath-9430m/9430m completed Avenue plantation/Plantation work started Bus Shelter: 04/04 completed Street Light: 509/720m completed Physical Progress: 79% Financial progress: 61%
15	Construction Foot path and Cycle Track (NMP) Package-3 (AFMC Junction to Azam Nagar Y-Junction and Azam Nagar circle to Inna K Shivwadi)	7.81	6.87	30-07-2019	20-07-2020	30-07-2022	4.66	Cycle Track: 1.1 km/1.1 km completed StoB-1.79 km/1.79 km completed Footpath-2.65 km/2.65 km completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 77%
16	Development of Mahatma Pooje Garden, Thakurwadi.	2.85	2.72	17-01-2019	11-04-2020	31-03-2022	1.92	All works completed Electrical Poles 54 nos pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 73%
17	White Topping of Roads Package-2 (1. Ashoka Circle - Sangalli Rayanna Circle-Kittur Channamma Circle-Bugare Circle-Gogte Circle) (2. SP Office to Dharmarath Circle)	44.62	20.40	16-09-2019	17-09-2020	31-03-2022	32.78	FTW-3.05 km (BHS) completed out of 3.60 km (BHS). PGC-0.82 km (BHS) out of 0.82 km (BHS). Median: 1.90 km (BHS) completed out of 1.90 km (BHS). SUD-0.60 km (BHS) completed out of 2.00 km (BHS). UG/LT-0.50 km (BHS) completed out of 0.62 km (BHS). Footpath: 12.0 km (BHS) completed out of 14.0 km (BHS). Avenue Plantation: 300 nos (BHS) completed out of 400 nos (BHS). Bus Shelter: 10 nos (BHS) completed out of 10 nos (BHS). Road Parameter: 1.2 km (BHS) completed out of 4.70 km (BHS). Street Light: 125 nos (BHS) completed out of 125 nos (BHS). Street Light: 125 nos (BHS) completed out of 125 nos (BHS). Street Light: 125 nos (BHS) completed out of 125 nos (BHS). Street Light: 125 nos (BHS) completed out of 125 nos (BHS). PHYSICAL PROGRESS: 94% FINANCIAL PROGRESS: 80%
18	UG/LT (Package-I) Channamma Nagar & Thakurwadi Area	6.80	7.28	27-09-2019	26-09-2020	31-03-2022	6.57	160 Nos. Feeder Pillar are installed out of 160 Nos. Single Span Pole Transformer erection on site is 20 Nos. out of 20 Nos. UG/LT cable laid is 95 kms out of 98.24 kms. Street Light foundation and erection - Out of 295 Nos, only 120 Nos of pole foundations have been completed. Pole are yet to be erected. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 87%
19	UG/LT (Package-II) Channamma Nagar & Thakurwadi Area	6.80	7.28	27-09-2019	26-09-2020	31-03-2022	6.57	125 Nos. Feeder Pillar are installed out of 125 Nos. Single Span Pole Transformer erection on site is 20 Nos. out of 20 Nos. UG/LT cable laid is 95 kms out of 98.24 kms. Street Light foundation and erection - Out of 295 Nos, only 120 Nos of pole foundations have been completed. Pole are yet to be erected. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 87%

20	UG-LT (Package 6) Mahatma Colony & Karamnash	7.25	7.49	27.08.2019	26.08.2020	31.03.2022	7.52	147 Nos. Pedder Poles are installed out of 212 Nos. Single Spun Pole Transformer erection on site is 24 Nos. out of 26 Nos. UG LT Cable Laid is 69 kms out of 94.4 kms. Street light installed are all out of 26 Nos of 7mtr and 264 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
21	UG-LT (Package 7) In Railway Gate to 1st Bypass Area	6.64	7.03	27.08.2019	26.08.2020	31.03.2022	6.42	10 Nos. Pedder Poles are installed out of 160 Nos. Single Spun Pole Transformer erection on site is 20 Nos. out of 23 Nos. UG LT Cable Laid is 55 kms out of 77.49 kms. Street light installed are all out of 26 Nos of 7mtr and 244 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 82%
22	UG-LT (Package 8) Shikhar Path Road & Mahatma Phule Road Area	7.29	7.73	27.08.2019	26.08.2020	31.03.2022	7.39	140 Nos. Pedder Poles are installed out of 203 Nos. Single Spun Pole Transformer erection on site is 19 Nos. out of 24 Nos. UG LT Cable Laid is 66 kms out of 98.51 kms. Street light installed are all out of 96 Nos of 7mtr and 216 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 86%
23	UG-LT (Package 9) Dr. SPM Road & Lal Bahadur Shastri Nagar Area	7.61	8.08	27.08.2019	26.08.2020	31.03.2022	8.63	194 Nos. Pedder Poles are installed out of 208 Nos. Single Spun Pole Transformer erection on site is 10 Nos. out of 18 Nos. UG LT Cable Laid is 115 kms out of 139.75 kms. Street light installed are all out of 51 Nos of 7mtr and 236 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 99%
24	UG-LT Cabling with Decorative Poles (PAN) Package 10: Bank of India to Basवेश्वर Circle (Kharabag)	7.27	7.57	27.08.2019	26.08.2020	31.03.2022	7.41	170 Nos. Pedder Poles are installed out of 191 Nos. Single Spun Pole Transformer erection on site is 05 Nos. out of 10 Nos. UG LT Cable Laid is 98 kms out of 124.61 kms. Street light installed are all out of 118 Nos of 7mtr and 116 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
25	UG-LT Cabling with Decorative Poles (PAN) Package 11: Basवेश्वर Circle (Kharabag) to Pooni Ford House	6.40	6.74	27.08.2019	26.08.2020	31.03.2022	6.61	168 Nos. Pedder Poles are installed out of 168 Nos. Single Spun Pole Transformer erection on site is 05 Nos. out of 20 Nos. UG LT Cable Laid is 85 kms out of 87.03 kms. Street light installed are all out of 16 Nos of 7mtr and 133 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
26	Construction of single track and 1 output NMD Package 12: Railway 4th Gate to Bemko Factory : 1km	6.00	4.49	30.09.2019	29.09.2020	31.03.2022	6.23	Sanctioning by govt is completed 1500m/1500m Sanction: 1300/1500m Completed Lane Marking Completed PWD Completed No. of Chalkers: 55/05 PHYSICAL PROGRESS: 97% FINANCIAL PROGRESS: 72%
27	Waste Park - Phase III	3.18	1.85	04.11.2019	04.11.2020	31.03.2022	0.25	1. Preparation of Sculptures - Preparation of Sculptures is in progress 2. Renovation - Site clearing complete, Building interior cleaning in progress 3. Structural Repair works commenced for ground floor, corridor Court Stay PHYSICAL PROGRESS: 40% FINANCIAL PROGRESS: 10%
28	Smart Road with White Topping at Anand Road (Big Bazar To Market Shop (Package 9): 1.146km	12.15	10.35	19.10.2019	18.10.2020	20.02.2022	5.31	Rectification work is Pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 51%
29	Smart Road with White Topping at Vaidyan Road to Mahaveer Highway (Package 11): 1.296m	12.93	11.02	19.10.2019	18.10.2020	31.01.2022	6.40	Rectification work is Pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 56%
30	White Topping of Roads Package 3: 1.301 Circle - Madhwa Circle - Vaidyan Circle - Shastri Circle - RMT Cross - Mahaveer Circle - Railway Gate - 1st Bypass Road - Basवेश्वर Circle - Basवेश्वर Circle	25.13	28.12	21.11.2019	21.11.2020	31.03.2022	17.27	Car road way 4260 m/4100m completed SWD: 3000 m/3240 m completed Median construction: 2700 m/1420 m completed Footpath: 1032 m/1200 m completed PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 60%
31	White Topping of Roads Package 4: [Bank of India to Old PB Road]	6.87	5.89	11.11.2019	10.11.2020	31.03.2022	5.01	White Topping (560 m): SWD (560 m): Completed Utility Works Completed Laying of 600mm dia VPI pipes Completed PHYSICAL PROGRESS: 45% FINANCIAL PROGRESS: 04%
32	Smart Road with Paver Blocks at Shastri Nagar, Karfeshwar Colony and Mahadev Road No 5 (Package 6): 9.5 km	9.44	8.16	19.11.2019	19.11.2020	28.02.2022	8.02	Carriage way (Paver Block 30919 sq.mtr): 30919 sq.mtr completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 95%
33	Smart Road with White Topping at Hotel Shikhar to Gandhi Statue Harsha Street (Package 10): 1.737m	12.38	15.05	31.01.2020	30.01.2021	31.03.2022	6.87	SWD: 3080/3080m completed TWL: 3140m/3140m completed Cycle track formation work completed for 1000m/1500m Footpath formation work completed for 2620m/2320m EGIT: 1000m/1000m completed PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 45%
34	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (North side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	9.92	8.99	23.01.2020	22.09.2020	28.02.2022	8.36	Construction work is completed Carriage way 8526/9035m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 99%
35	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (South side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	1.02	0.84	23.01.2020	22.09.2020	28.02.2022	1.12	Drain work in progress 1800/2966m completed Paver laid 1802/1000/953m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 65%
36	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (North side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	3.91	2.17	03.03.2020	02.12.2020	31.03.2022	2.55	SWD 1220/1220m completed UG LT 1220/1220m completed Pavers 3600/3600m completed PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 80%
37	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (South side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	2.47	1.31	02.03.2020	01.03.2021	31.03.2022	1.80	SWD 2966/2966m completed UG LT 2966/2966m completed Pavers 1200/984m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 99%
38	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (North side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	3.43	2.75	17.03.2020	16.02.2021	31.03.2022	2.43	Construction work is completed SWD 1738/1738m completed Pavers 1738/1738m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
39	Construction of Roads with Paver Blocks at Shastri Nagar - Rajawade Road (South side of Mahatma Phule Road to Narbaj in Bhatnagar City Package-11)	3.91	3.65	18.03.2020	17.02.2021	31.03.2022	1.87	Construction work is completed SWD 2234/2234m completed Pavers 2234/2234m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 61%

40	Construction of Roads with Pavement Blocks in Chidambaram Nagar Part-I in Belagavi City Package-27	4.61	3.91	24-06-2020	23-03-2021	31.03.2022	2.22	Canalageway-1173/1173m completed SWD 2346/2346m completed UGLT 2250/2346m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 57%
41	Upgradation of Govt city library into Modern Digital Library (Phase-II-BC)	1.63	1.36	17-07-2020	17-03-2022	17-04-2022	1.33	All digital library work completed Mobile Application is pending PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 97%
42	Smart Road with White Topping at Ashoka Circle to MIT in Belagavi City Package-12	9.21	7.45	03-09-2020	03-08-2021	20-02-2022	7.79	750/750m (LHS) white topping completed 750/750m (RHS) Retained Canalageway completed 650/750m (LHS) Drain work completed 650/750m (LHS)UGD work completed PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 90%
43	NMT Zone & Hawkers zone (PAN)	6.50	5.45	07-10-2020	06-07-2021	31.03.2022	3.72	• Drain works completed • Kiosks/Shops substructure works completed • Kiosks/Shops column up to roof slab bottom work completed • Canalageway treatment of completed • Kiosks/Shops roof slab work completed • Footpath work completed on LHS • Kiosks/Shops interior bhk works under progress PHYSICAL PROGRESS: 70% FINANCIAL PROGRESS: 60%
44	Development of Art Gallery	6.00	5.36	19.01.2021	18.06.2022	31.12.2022	0.66	Work order issued on 19.01.2021 Reservation is under progress PHYSICAL PROGRESS: 05% FINANCIAL PROGRESS: 12% Court Stay
45	Development of Aviation gallery	8.00	7.21	19.01.2021	18.06.2022	31.12.2022	0.81	Work order issued on 19.01.2021 Base preparation is under progress PHYSICAL PROGRESS: 01% FINANCIAL PROGRESS: 11% Court Stay
46	Construction of villages depicting the rural culture of India	12.00	10.89	27.01.2021	26.01.2023	30.06.2023	1.22	Work order issued on 27.01.2021 Preliminary Survey Completed PHYSICAL PROGRESS: 01% FINANCIAL PROGRESS: 11% Court Stay
47	Development of Anganwadi at Belagavi Part-B	2.20	0.72	28.01.2021	27.09.2021	28.02.2022	0.44	Procurement of play equipments is under progress-100Nos of Anganwadi's out 150 Nos. PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 61%
48	Development of Parks at Mahabaleswar Park, Chikho Baug Park, Mahalaxmi Temple Park, Police Colony Park & Sarathi Nagar Park in Belagavi City	3.29	2.69	28.01.2021	27.01.2022	27.04.2022	0.39	Gazabo RCC work completed Pathway and chainlink completed PHYSICAL PROGRESS: 25% FINANCIAL PROGRESS: 01%
49	CCTV based City Surveillance, Traffic Violation Monitoring & Parking Enforcement in Hiyambag, Tilakwadi and Shalapur Police station limits of Belagavi City	4.63	3.89	30.07.2021	30.04.2022	30.04.2022	0.01	Work order issued on 30.07.2021 PHYSICAL PROGRESS: 00% FINANCIAL PROGRESS: 00%
50	Improvement of Cable, Kuttalpur Phase I	1.20	1.02	08.11.2021	08.11.2022	08.11.2022	0.00	Work order issued on 08.11.2021
51	Improvement of Cable, Kuttalpur Phase II	1.10	1.02	08.11.2021	08.11.2022	08.11.2022	0.00	Work order issued on 08.11.2021
52	Improvement of Cable, Kuttalpur Phase III	1.20	1.02	27.01.2022	27.01.2022	27.01.2022	0.00	Work order issued on 27.01.2022
53	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belagavi City**	3.80	2.91	07.10.2020	06.07.2021	06.04.2022	0.52	External painting to 10 schools, Cultural Stage at Kanabragi foundation completed, construction of new toilets at 7 schools completed PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 17%
54	Construction of Anganwadis Belagavi Part-A**	2.20	1.01	07.10.2020	04.05.2023	31.03.2023	1.05	38 Anganwadis completed out of 40 Anganwadis 32 Anganwadis construction in progress 03 Anganwadi: Electrical Works in the Progress Civil Work: Flooring, Plastering, and Kitchen Platform under progress PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 23%
55	Improvement of BIMS Hospital**	1.00	1.00	21.12.2020	30.04.2021	31.03.2022	0.16	Demolition of toilets completed Roof works in progress Plumbing electric work completed Flooring and painting work in progress PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS: 15%
56	Shops Development at Buzimol Nagar**	6.55	5.14	20.01.2021	27.01.2022	27.04.2022	2.78	1000sq/2800sq. Work Completed Samudaya chattram and Anganwadi construction completed and internal work is in progress Leveling of Park and Market Place is completed and confinement work is completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 07%
57	Smart Classroom Phase IV**	6.00	4.80	16.03.2021	16.09.2021	31.10.2022	0.01	Survey Completed Civil and Electric work of 213/441 Classrooms Completed PHYSICAL PROGRESS: 15% FINANCIAL PROGRESS: 01% To be re-tendered for Balance work
Total		715.57	651.11				455.61	

Projects Taken Under Savings Amount**

III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of the Submission	No. of tender calls	Present Status
1	Procurement of mechanical sweeper machine	1.12	1.12	05.09.2020	19.09.2020	5	To be re-tendered by corporation
Total		1.12	1.12				

IV. DPR Stage/UPR Stage							
Sl.No	Name of the Project	SCP Cost	UPR Cost	DPR approval date	Final Date of Tendering		Present Status
	Total	0.00	0.00				
Grand Total SCM		230.05	016.95				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	WFO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status

II. In Progress Projects							
Sl.No	Name of the Project	SCP Cost	WFO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Energy Efficiency-LED Street Lighting	68.91	49.40	15.03.2021	15.01.2022	15.01.2022	• The contract was awarded to M/s. Sreejith Engineering & Construction, Belagavi. • Work order was issued on 15.01.2022 • The concessionary has applied for Extension of Time (EOT) due to the reasons (City Corporation Belagavi)
2	Public Bicycle Sharing Services	9.30	3.71	30.09.2021	30.03.2022	30.06.2022	• Study of design of bicycle and docking stations are in progress • Survey of 20 locations completed • Profile received from UCI Belagavi on 04.02.2022 • Study of design of bicycle and docking stations in progress

3	2 nd Level Car Parking at Fly over gate opposite Kalsamdar	0.00	15.51				LOA issued on 20.12.2021 HOF requesting letter sent to City Corporation, Belagavi for Handing over of site
Total		82.71	98.70				
III. Tendering Stage							
Sl No	Name of the Project	SLP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	Present Status	
1	2 nd Level Car Parking at Fly over gate opposite Kalsamdar Circle	148.40	147.5	14.01.2022	02.02.2022	Tender cum B-auction (Call-05) NIT issued on 14-01-2022 Last Date for submission: 03-02-2022 (Extended upto 14-02-2022) Pre Bid Meeting: 25.01.2022 Technical Bid Opening: 05-02-2022 (Extended upto 16-02-2022)	
2	2 nd Level Car Parking at Fly over gate opposite Kalsamdar Circle	29.00	10.30	14.01.2022	01.02.2022	Tender cum B-auction (Call-05) NIT issued on 14-01-2022 Last Date for submission: 03-02-2022 Pre Bid Meeting: 25.01.2022 Technical Bid Opening: 05-02-2022 Single Bid Received (Honduman Private Limited), Technical Evaluation	
3	2 nd Level Car Parking at at Bagel Galla	7.00	7.00	14.01.2022	03.02.2022	Tender cum B-auction (Call-05) NIT issued on 14-01-2022 Last Date for submission: 03-02-2022 Pre Bid Meeting: 25.01.2022 Technical Bid Opening: 05-02-2022 Single Bid Received (WV India Mumbai)	
Total		184.40	124.80				
IV. Bidding Stage							
Sl No	Name of the Project	SLP Cost	Bidding Cost	Bidding Approval Date: FR Approval Date		Present Status	
Total		0.00					
Grand Total PPP		265.31	190.25				

Labourance Projects			
I. Work Completed			
Sl No	Name of the work	SLP Cost (Rs Cr)	Work Order Cost (Rs Cr)
1	UCITY Line	316.27	316.27
2	Swimming Pool	2.75	2.75
3	Amusement Park	1	1
4	Amusement Park	1.5	1.5
5	Neighborhood Park Development	7	7
6	Over Bridge on Kumbharwadi Road	19.5	19.5
7	Over Bridge on Old PG Road	24.05	24.05
8	Over Bridge on Old Ganga Road	18.25	18.25
9	Primary Amenities Supply Pipes	14.3	14.3
10	Public Urinals Ramp Toilet	1.5	1.5
11	Provisioning of Street Pathways	10.65	10.65
12	Over Bridge on Kumbharwadi Road	70	70
13	Provisioning of Street Pathways in Shivaji Garden in GYM Area and providing to install in Maheshwari Garden	0.35	0.35
14	Construction of Ramp Development of steps in Lake Ground and Development of Amusement Park in Maheshwari Road	0.35	0.35
15	Construction of Toilet and Amusement in near Shivaji Garden	0.3	0.3
16	Development of Garden in Maheshwari Nagar	0.95	0.95
17	Development of Garden in Maheshwari Nagar Sector No. 1	0.45	0.45
18	Provisioning of Street Pathways in Shivaji Garden	0.5	0.5
19	Development of Garden in Ashok Nagar near Maheshwari	0.4	0.4
20	Construction of Play Ground in Sector No. 9 Maheshwari Extension	0.4	0.4
21	Construction of Play Ground in Sector No. 2 Maheshwari Extension	0.4	0.4
22	Construction of Play Ground in open space near Shivaji Overpass Road	0.5	0.5
23	Construction of Club House at Maheshwari Nagar Garden	0.3	0.3
24	Construction of Children's Garden in Maheshwari Colony (NEV) and Around Maheshwari	0.3	0.3
25	Development of Sport Ground in Shivaji Garden and Development of Maheshwari	0.3	0.3
26	Construction of Sangeetha Bhavan in ward No. 3 Maheshwari	0.25	0.25
27	Development of Garden near Maheshwari Garden	0.3	0.3
28	Development of Garden in Maheshwari Nagar	0.25	0.25
29	Development of Garden near Shivaji Overpass Road	0.4	0.4
30	Development of Garden near Shivaji Overpass Road	0.95	0.95
31	Development of open space garden near Bhate House in Maheshwari Nagar	0.95	0.95
32	Development of open space garden near Bhate House in Maheshwari Nagar	0.5	0.5
33	BUDA scheme No. 51 - Development of open space near Bhate House	0.95	0.95
34	Development of Garden in open space in site No. 590 Amp; 591	0.5	0.5
35	Development of Garden in Desai Colony and Provisioning of pavers in the garden near Shivaji House Maheshwari Nagar	0.53	0.53
36	Development of Garden in Desai Colony	0.5	0.5
37	Construction of Play Ground in Sangeetha Bhavan	0.5	0.5
38	Construction of Hockey Stadium in Camp Area	0.95	0.95
39	Construction of play Ground in Government School in Vishweshwari Nagar and Police Head Quarter Kanabargi Camp, Cantonment Area	0.4	0.4
40	BUDA scheme No. 51 - Construction of Club House in open Space	0.4	0.4
41	Construction of Library Building, Camp, Charvat Building in Kanabargi	0.5	0.5
42	Construction of Art Gallery at Maheshwari Nagar	2	2
43	City Gas Distribution	90	90
44	Construction of Mother Teresa Memorial in Shivaji Nagar Belagavi	0.45	0.41
45	Provisioning of water in camp CSD house back side and fitting of filter unit in the camp	0.25	0.25
46	Provisioning of water in camp CSD house back side and fitting of filter unit in the camp	4.26	4.26
47	Provisioning of water in camp CSD house back side and fitting of filter unit in the camp	5.7	5.7
48	Provisioning of water in camp CSD house back side and fitting of filter unit in the camp	1.19	1.19
49	Construction of NCC Barracks in Maheshwari Nagar Belagavi	2.74	2.74
50	Construction of NCC Barracks in Maheshwari Nagar Belagavi	5.71	5.71
51	Construction of NCC Barracks in Maheshwari Nagar Belagavi	8.44	8.44
52	Construction of NCC Barracks in Maheshwari Nagar Belagavi	0.4	0.4
53	Construction of NCC Barracks in Maheshwari Nagar Belagavi	0.75	0.75
54	Construction of NCC Barracks in Maheshwari Nagar Belagavi	0.62	0.62
55	Construction of NCC Barracks in Maheshwari Nagar Belagavi	93.91	93.91

56	Others work: construction wells at GPC no 5674 in place of construction of swimming pool area. Ashok Nagar. Installation of Effluent in fish market, Motion market, providing electrical supply at which stadium installation of national flag at Jagan lake.	11.39	11.39	Work Completed
57	Others work: construction of swimming Pool at open Space in sector No 51 Belagavi, Kanum Nagar, widening the Main Market, Harkey Madam, construction of glass house in Mahantesh Nagar, Commercial shops at AFMC road, BMC for urban infrastructure, Development of 700 in Belagavi Belagavi.	11.39	11.39	Work Completed
58	Under ground drainage construction of 11 in Ashraya colony of Hukmini Nagar, at Belagavi Road.	2.77	2.77	Work Completed
59	Perk improvement of Park: Kanum Nagar, Mahantesh Nagar, the Temple at Sakulajay Nagar, Belagavi Road.	5.1	5.1	Work Completed
60	Road improvement of Road and providing decorative street light in four area. Bungalow area, Jijapur colony, Ashiketha colony.	20	20	Work Completed
61	Strengthening of Kanapur Road, Belagavi Road.	1.81	1.81	Work Completed
62	Construction of Minorities Madrasa Ashiketha Colony, Belagavi, Minorities Madrasa and Model School Part 1 and Part 2, Minorities Girls P.M. Dr. Nagar, Minorities Staff quarters.	1.84	1.84	Work Completed
63	Improvement of Road at Mennata Nagar and De Road at Sakadhar Nagar, CC Road at Azad Nagar and Azad Gali and at Devraj area Colony, Bopar Colony and Mahaveer Colony and CC Drain at Bagwan Gali, at Jagan Gali and Amen Nagar, Hazimuddin Gali of New Gandhi Nagar at Gular Gali and Pavers at Azad Nagar and UGD at Amen Nagar, Improvement of Road at Piranwadi, at Machhe Gram Panchayat.	3.08	3.08	Work Completed
64	Minorities Girls P.D. College and Hostel Building, Post Matric Girls Hostel, Post Matric Boys Hostel, Ramteerth Nagar at Shree Lalay, Machhe, Ramteerth Nagar, New Yeri Bhadrnagar, Rukmin Nagar, Vihav Nagar, Gandhi Nagar MUG S-1, Kanum Gali, Belagavi.	19.77	19.77	Work Completed
65	Avenue plantation.	1	0.92	Work Completed
66	Police Housing Corporation, construction of police station (Grade - 5) at Shalapur in Belagavi under DC Modernisation, 2, construction of Harrocker/Multipurpose Hall with infrastructure Facilities for KSH 2nd and 3rd floor at AFMC Kanapur in Belagavi District under 2017-18 state Budget Scheme. Construction of 72 Police Quarters (60 PG & 12 SI) including External Infrastructure works for DPAI at Police Head quarters in Belagavi and 78 quarters.	35.14	35.14	Work Completed
67	Belagavi Dist. coop Milk Producers Societies Union LTD, Mahantesh Nagar, Belagavi.	0.3	0.3	Work Completed
68	Design and Supply of 5 ton per hour capacity mulky fuel boiler and related works for Deput dairy (KMF).	1.87	1.87	Work Completed
69	KMF Fleet Park, Project at Belagavi.	21	21	Work Completed
70	Civil works for the installation, Upgradation of Main Dairy-KMF.	0.26	0.26	Work Completed
71	Improvement Works to Depot No 3 at Belagavi.	1.5	1.49	Work Completed
72	Construction of Commercial shops at varone Depot, Corporation Open Space at AFMC Road widening of road in Belagavi.	4.12	4.11	Work Completed
73	Provisioning of Solar panel (SRTPV system) under IDPS Project.	1.55	1.5	Work Completed
74	Improvement of Khanapur Road (NH-4A) CH-5.55 to 6.60 km in Belagavi.	4.98	5.32	Work Completed
75	Construction of Khanapur Road (NH-4A), 3rd Railway Gate to RPD Cross, CH-3.20 to 3.40 km in Belagavi.	6.81	6	Work Completed
76	Construction of Khanapur Road (NH-4A), Belagavi-Panaji road, Chainage 3.40 to 4.25 km in Belagavi.	5.51	5	Work Completed
77	Construction of Khanapur road (NH-4A), Belagavi-Panaji road Chainage 4.25 to 4.75 km in Belagavi.	5.45	5	Work Completed
78	Construction of Khanapur road, (Belagavi-Panaji Road) (NH-4A), 1st Railway gate to Piranwadi Cross, Chainage 4.40 to 6.60 km in Belagavi.	8.76	8	Work Completed
79	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4A) RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi.	4.85	4.5	Work Completed
80	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4A) RPD Cross to 3rd Railway gate, Chainage 3.40 to 6.60 km in Belagavi.	5.45	5	Work Completed
81	Construction of Khanapur road, (Belagavi-Panaji Road), (NH-4A), 3rd Railway gate to Piranwadi Cross, Chainage 3.40 to 6.60 km in Belagavi.	8.76	8	Work Completed
82	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4A) RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi.	4.85	4.5	Work Completed
83	RAY Scheme, Development of 1044 G+3 houses for Slum dwellers.	47.5	45.49	Work Completed
84	Slum Redevelopment.	0.1	0.1	Work Completed
85	Construction of 32.50 MLD capacity WTP of Belagavi under Belagavi Water Supply Scheme.	25.45	25.45	Work Completed
86	Recycling of Back Wash Water of filter of WTP at Belagavi under BWS.	0.89	0.86	Work Completed
87	Construction of 10 lakh litre capacity Over Head Tank in water supply supply to Belagavi area in Belagavi City.	2.13	1.66	Work Completed
88	Construction of 50 lakh litre capacity Over Head Tank in Kanum Nagar in Belagavi City.	0.86	0.82	Work Completed
89	Construction of Bulky type feeder hall building in the premises of BMS at Belagavi City.	2.55	2.83	Work Completed
90	Construction of 1st floor OGD Dept Balance work and 2nd floor 90 Bedded pediatric dept over existing labour block in the premises of BMS at Belagavi.	7.5	8.85	Work Completed
91	Gas insulated substation 33 kv (GIS).	45.94	45.98	Work Completed
92	Construction of Kanum Road (SH-54) 32 to 33.40 km drainage, Compound wall, Asphalt to 29.10 to 30.80 km road in Belagavi.	2	1.65	Work Completed
93	Construction of Bauxite Road (SH-141), Localization of CH-18.13 to 19.50 km in Belagavi.	6.36	6	Work Completed
94	Construction of kitchen block & first floor 31 rooms girls hostel in the premises of BMS at Belagavi City.	8.25	9.43	Work Completed
95	Construction of Nursing college in the premises of BMS at Belagavi City.	7.68	5.62	Work Completed
96	Construction of Nursing Hostel in the premises of BMS at Belagavi City.	3.5	3.93	Work Completed
97	Renovation work on Govt pre-post matric Hostel in Nehru Nagar, Belagavi.	2.75	2.75	Work Completed
98	Urban afforestation of block plantation (Forest Dept).	1	1	Work Completed
99	Improvement of Bauxite Road (SH-141) of CH-16.35 to 17.5 km in Belagavi.	3.25	5.08	Work Completed
100	Construction of Secretary's residence hospital Belagavi.	3	2.76	Work Completed
101	Construction of 1st floor & 2nd floor over existing OGD dept for providing additional 200 beds accommodation in the premises BMS at Belagavi City.	9.45	10.41	Work Completed
Total		1114.24	1103.28	
H. Upgrading Stage				
Sl. No.	Name of the work	UPR Cost (Rs Cr)	Work Under Cost (Rs Cr)	
1	Copper Specialty Hospital at BMS	194.27	164.7	2 floorments + localization floors Filing works in progress Physical progress 90% Financial Progress 110 cr (67%)
2	Sanitary Sewerage with 1000 ft 4 Yrs BWS&OD	180.05	178.6	3H (2 Km/ 40-74 km sewerage line completed 20% of STD construction is complete Physical Progress: 30.9% Financial Progress 148.11 Cr (17.5%)
3	Central Bus Terminal (CBT) 3	32.4	32.4	Parking Area, Compound wall construction in progress Physical progress: 55% Financial expenditure: 22.64 Cr (70%)

4	RDH Gate 3 (Railway Hoys)	27.3	24.9	Flyover girder positioning in progress. Both ends approach work in progress Physical Progress: 85% Financial Expenditure: 80% (22 Cr)
5	Construction of (Kumbhari) Road (SH-54) 32 to 35 km lighting, median landscaping and 34 to 35 km road expansion, in Belagavi (PWD)	4.25	4.25	Median Landscaping Road expansion work is completed Electrical Work is pending Physical Progress: 60% Financial Progress: 45% (2.0 Cr)
6	City Gas Distribution Phase-I (MAIL)	210	210	Petroleum and Natural Gas Regulatory Board (PNGRB) project 15000 Connections out of 19000 Connection 1200 inch-km completed out of 1800 inch-km completed Pipe laying: 69% Connections: 33% Financial Progress: 70 Cr
7	Effective and Sustainable upscaling to continuous water supply (24/7) (KUDRC)	571.35	801	Total Cost (Construction+Operational): 804 Cr Construction cost: 571.35 Cr Project Period: 12 Years: 5 yrs of construction, 7 yrs of Operational Contractor: L & T Total tap connections: 89,000, Length of pipe line: 980km (Not started) Clear Water mainline: 14 Kms, Raw Water Mainline: 2 Kms Water Treatment Plant, Basavanna Nalla: 31.50 MLD WTP Excavation Started, 01 out of 16 JBT completed Physical Progress: 0% Financial Progress: 50 Cr
8	Construction of RCC Drain in H.B. Kumaraswamy Layout, Belagavi (BUDA)	4.76	4.76	Rectification Work is in progress Physical progress: 90% Financial Expenditure: 80% (4.30 Cr)
9	Affordable housing (EWS) (Corporation)	107	107	(Ground - 3), 1484 houses proposed LOA issued, Due to legal issue at the site, work is not started
10	Solid Waste Management and RDF Plant (Corporation)	2.1	2.1	Project dropped due to lack of funds (instead of this 0.66 Cr and 0.15 cr New projects proposed)
Total		1573.5	1577.23	
III. Tendering Stage				
SLNo	Name of the work	DPS Cost (Rs Cr)	Work Order Cost (Rs Cr)	
Total		0		
IV. DPB/IR Stage				
SLNo	Name of the work	DPS Cost (Rs Cr)	Work Order Cost (Rs Cr)	
1	ROB	10.2	18.2	Works completed after completion of 10 days at 3rd stage
Total		10.2	18.2	
Grand Total cost expenditure		2645.95	2645.91	

**Davanagere Smart City Limited
SCM Project**

As on 31-01-2022 | (Rs. In Cr)

1. Completed Projects

Sl.No	Name of the Project	SCP Cost	W.O Cost	W.O Date	Date of Completion as per contract	Actual Date of Completion	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Pilot Project 1-B : Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	19-06-2018	0.03	Work Completed	OID	Completed
2	Pilot project 1 A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere	0.19	0.20	28.12.2017	27.01.2018	30-03-2018	0.20	Work Completed	OID	Completed
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018	30-09-2018	0.42	Work Completed	OID	Completed
4	Pilot project -2. Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.16	0.16	26.03.2018	24.06.2018	01.10-2018	0.16	Work Completed	OID	Completed
5	Pilot project 3 A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.08.2018	23.02.2019	23-02-2019	0.15	Work Completed	OID	Completed
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including Borewell)	0.18	0.15	27.12.2018	27.03.2019	27-03-2019	0.14	Work Completed	OID	Completed
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	05-02-2019	0.07	Work Completed	Park	Completed
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.04.2019	05-06-2019	2.29	Work Completed	Transport	Completed
9	Provision for satellite command control center at SP office	0.75	0.21	16.01.2019	16.04.2019	16-04-2019	0.20	Work Completed	IT	Completed
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.10	01.03.2019	30.06.2019	01-05-2019	0.12	Work Completed	OID	Completed
11	Construction of Public E-toilets in Parks at 9 Locations in Davanagere.	1.54	1.39	29.06.2018	26.12.2018	01-01-2020	1.33	Work Completed	OID	Completed
12	Pilot 3 B: Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti Davanagere.	0.19	0.19	23.08.2018	23.02.2019	15-06-2019	0.19	Work Completed	OID	Completed
13	Gym & Play equipment in Davanagere City phase 1	4.75	4.75	22.02.2019	21.08.2019	21-08-2019	2.26	Work Completed	Park	Completed
14	Improvement to Urdu School in Maganahalli Road	0.60	0.55	21.12.2018	19.06.2019	24-08-2019	0.53	Work Completed	Education	Completed
15	Remodelling of storm water drains in ABD area - Kundajji Road Drain - Drain Nos: D4A & D4B	17.12	14.92	11.06.2018	08.03.2019	05.10.2020	16.21	Work Completed	SWD	Completed
16	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	1.00	2.40	08.03.2019	22.05.2019	14.01.2020	1.92	Work Completed	IT	Completed
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	14.11.2020	14-01-2020	0.57	Work Completed	Road	Completed
18	Smart school project (Phase-2)	06	1.79	01.01.2020	04.12.20	19.08.2020	1.71	Work Completed	Education	Completed
19	Improvement of Drains & Foot path in KR Road	1.73	1.58	06.10.2018	04.04.2019	15-07-2020	1.65	Work Completed	Road	Completed
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	30-06-2020	5.40	Work Completed	SWD	Completed
21	Establishment of Smart School in Davanagere Phase -I	3.80	3.56	21.12.2019	18.02.2020	30.09.2020	2.11	Work Completed	Education	Completed
22	Improvement of Drains & Foot path in KR to HC Road	2.21	1.99	20.12.2018	18.06.2019	15-07-2020	1.86	Work Completed	Road	Completed
23	Improvement of Mandipet Road in Davanagere City	7.82	7.46	03.01.2018	02.07.2018	16-12-2021	7.29	Work Completed	Road	Completed
24	Improvement of M G Road	6.30	5.94	04.06.2018	02.12.2018	16-12-2020	5.72	Work Completed	Road	Completed
25	Remodelling of storm water drains in ABD area - Hashanagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	11.12.2018	03-02-2021	4.64	Work Completed	SWD	Completed
26	Heritage Block- Durgambhza Temple	1.52	3.29	31.05.2019	30.05.2020	30.04.2021	3.06	Work Completed	OID	Completed
27	Improvements to Maternity Hospital in Hashanagar in ABD Area	1.50	1.35	31.05.2019	30.05.2020	19.04.2021	1.53	Work Completed	Health	Completed
28	Installation of Gym & Play equipments in parks phase II	4.50	3.87	02.05.2020	07.05.2021	04-02-2021	3.43	Work Completed	Park	Completed
29	Mini water tender with solar Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	1.00	1.00	31-08-2020	30.01-2021	14.02.2021	0.74	Work Completed	OID	Completed
30	Remodelling of storm water drains in ABD area - K.R. Road & Kundajji Road drains - Drain Nos: D9, D10, D11 & D12	5.00	5.00	30.06.2018	02.12.2018	26.02.2021	5.48	Work Completed	SWD	Completed
31	Providing Play water & sand play equipment to children in parks and play area Kundawada lake directly to Kundawada WTP	1.00	1.00	01.01.2021	01.01.2021	01-01-2021	1.00	Work Completed	Park	Completed
32	Installation of Signages & Road Safety measures Phase I	5.00	5.00	22.02.2019	24.05.2019	27.07.2021	3.23	Work Completed	Road	Completed

33	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	4.22	19.12.2019	14.09.2020	14-04-2021	3.17	Work Completed	Road	Completed
34	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos D13, D14 & D15	10.66	9.94	14.06.2019	11.12.2019	31-03-2021	9.44	Work Completed	SWD	Completed
35	Improvement of Chowkipet Road in Davanagere City	15.00	14.42	03.01.2019	02.07.2019	27.07.2021	10.71	Work Completed	Road	Completed
36	Improvement of Kik Market Road	3.65	3.66	21.12.2018	19.06.2019	27.07.2021	3.25	Work Completed	Road	Completed
37	Establishment of Smart College's in Davanagere city	4.92	4.64	05.03.2021	04.05.2021	24-08-2021	3.33	Work Completed	Education	Completed
38	Establishment of Smart Schools in Davanagere city Phase-III	4.64	4.39	06-03-2021	07-05-2021	25-08-2021	3.15	Work Completed	Education	Completed
39	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.45	01-07-2020	31.03.2021	30-09-2021	1.55	Work Completed	Sport	Completed
40	Improvement of 9 Junctions in Davanagere City Phase 1	10.00	9.03	22.02.2019	19.11.2019	26-08-2021	8.40	Work Completed	Road	Completed
41	Construction of Electric Crematorium	2.40	2.06	12.06.2019	13.03.2020	31-08-2021	3.09	Work Completed	OID	Completed
42	Command and Control Centre (Construction of Building)	15.85	12.81	18.01.2019	15.10.2019	26-08-2021	12.35	Work Completed	IT	Completed
43	Improvement of basic infrastructure in Mandakki Bhatti Area	18.00	14.57	06.03.2019	05.03.2020	26-08-2021	15.73	Work Completed	OID	Completed
44	E-Toilets in Davanagere City (Phase 2)	6.40	5.05	22.02.2019	21.08.2019	26-08-2021	2.00	Work Completed	OID	Completed
45	Remodelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D6	18.34	16.15	11.06.2018	08.03.2019	08-10-2021	15.47	Work Completed	SWD	Completed
46	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area.	3.10	2.83	11.02.2019	10.08.2019	30-09-2021	3.12	Work Completed	OID	Completed
47	Procurement of E-Fogger & E-Sprayer vehicle, Davanagere	0.24	0.25	21-09-2021	20-10-2021	11-10-2021	0.22	Work Completed	OWD	Completed
48	Afforestation along Roads Phase -II	5.00	4.22	18.12.2019	15.06.2020	30-10-2021	1.02	Work Completed	Road	Completed
49	Laser show @ Kundawada Lake and Musical Fountain. Installation of lights and improvements in Glass house	5.00	4.92	17-11-2020	16-05-2021	30-09-2021	3.05	Work Completed	OID	Completed
50	Construction of Approach Bridge At SSM Nagara in Davanagere	2.00	1.73	17-11-2020	16-05-2021	30-11-2021	1.31	Work Completed	Road	Completed
51	IGCC Building & Smart City office interior & Furniture	3.00	1.75	02.05.2020	01.11.2020	30-11-2021	0.44	Work Completed	IT	Completed
52	Redevelopment of Road from Govt., Employees Samudaya bhavana (New clock circle) to Saptagiri School - Corporation Road	10.00	0.84	20-08-2020	19-02-2021	01-12-2021	9.76	Work Completed	Road	Completed
53	Major storm water drain from Mattikal to Bethur Halla	3.00	2.72	18.03.2020	17.12.2020	29-11-2021	0.97	Work Completed	SWD	Completed
54	Improvements of Schools in ABD Area	3.00	2.11	12.09.2019	08-06-2020	30-11-2021	1.74	Work Completed	Education	Completed
55	Improvement of Junctions in Davanagere City Phase 2	5.00	4.19	29.08.2019	25.03.2020	30-11-2021	2.62	Work Completed	Road	Completed
56	Implementation of Blood Separation unit in Red cross society, Davanagere	0.66	0.62	27-01-2021	13-03-2021	23-12-2021	0.37	Work Completed	Health	Completed
57	Major storm water drain from Shmanur Rudra bhavan to Kundawada WTP 2km length.	16.00	13.57	20-08-2020	19-04-2021	30-12-2021	12.69	Work Completed	SWD	Completed
58	Remodelling of Storm Water Drains around Durgambika temple in ABD Area.	7.94	7.17	16.01.2019	15.07.2019	31-12-2021	5.96	Work Completed	SWD	Completed
Total		269.37	239.09				210.35			

II. Ongoing Projects

Sl.No	Name of the Project	SCP Cost In Cr	W.O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Financial Progress (Rs in Cr)	Present Status	Sector	Status
4	Improvement of the approach Road to Davanagere City	6.98	6.81	19.03.2018	18.07.2018	28-02-2022	4.23	Total length of proposed Road - 470m, road work, Storm water drain work, Electrical chambers & utility ducts and Telecom Chambers work completed. Out of 20 nos of Flyover pillars, 20 nos feeder pillar. Flying completed. Street light pole foundation concrete completed for 27 nos & street light pole (18 Nos) erection completed and balance is in progress. Footpath work on LHS side 477 mtr completed & RHS side 307 mtr completed and balance is in progress. 240mm2 & 400mm2 cable jointing is under progress.	Road	Ongoing
5	Implementation of ECP Project in Davanagere	82.51	80.50	05.03.2018	30.10.2019	31-03-2022	27.2	Approach completed	IT	Ongoing
6	Implementation of ECP Project in Davanagere	82.51	80.50	05.03.2018	30.10.2019	31-03-2022	27.2	There is issue in maintenance of E-rickshaws by the beneficiaries, they have given letters to the company to take back the vehicles and refund of the money. The USCL is under process to resolve the issues.	Transport	Ongoing

4	Improvement of secondary drains at Basavrajpete, Basah Nagar, Mandipete & Managahalli road in ABD area	14.26	13.84	16.01.2019	13.10.2019	31-03-2022	7.17	Total length of drain: 0390 mts; Out of which 6430 mts is completed. & balance is in progress. Footpath work 1705 sqm / out of 9645 sqm completed. Remaining Footpath work is in progress.	SWD	Ongoing
5	Re-development of Old City Bus Stand	26.67	26.37	01.04.2019	01.04.2020	31-04-2022	10.15	Basement floor, Mezzanine floor roof slabs & First floor roof slabs concreting completed. Ceiling plastering work & CC block work is completed in Basement, Mezzanine floor & First floor. Terrace floor slab completed up to 2nd expansion joint & 3rd portion slab work completed. Parapet wall & Dummy columns work completed and DHT, Sump tank work, Granite flooring (F.F), Tiles laying works, plumbing work, external plastering work, Storm water drain pipe laying & chamber construction is under progress.	Transport	Ongoing
6	MSI(Centralised Data center at KMDS)	12.50	12.50				11.80	Work order issued. Project is being monitored by KMDS	IT	Ongoing
7	Improvement of Binny Convey Road	6.40	5.86	08.03.2019	04.09.2019	28-02-2022	3.78	Total Road Length: 539mtr; Road work, Electrical and telecom chambers Completed. SWD & DWV pipe laying, UGD Chambers completed, 20 nos of electrical pole foundation and pole erection work completed, 240 V cable laying completed, from Vijayabhishti road to MG Road. Out of 20 Nos of feeder pillars, 28 Nos of feeder pillar fixing completed. 95 mm2 cable laying and paver fixing on RHS side completed, 240 mm2 cable laying completed on RHS from Chamarajpete to KR Road. Paver fixing is in progress from Chamarajpete Road to KR Road	Road	Ongoing
8	Basic Infrastructure in Ashraya Layouts	37.50	34.85	07.03.2019	06.03.2020	31-03-2022	28.31	Total Road Length: 20900 mts & Drain Length 26000 mts; Out of which 20100 mts road work & 25600 mts drain work is completed. Footpath 20984 sqm work completed out of 34984 sqm. Balance work is under progress	Road	Ongoing
9	Construction of Barrage across Tungabhadra River near Bajajhalli village	98.16	70.07	14.08.2019	05.05.2021	31-12-2022	47.48	Foundation concreting for 510 mts out of 570 mt up to RL 521.00 mtr including 46 piers and 4 sluice gates completed, 460 mtrs of stilling basin completed out of 570 mtrs. Out of 110 Nos Pre-cast girders 75 Nos First stage concrete completed & remaining is in progress. Out of 55 piers 46 nos in progress out of which 11 pier raised upto pier cap level, and 25 pier raised upto bottom of pier level. 405 mtr ogges concreting completed	Water	Ongoing
10	Development of Pedestrian Foot path in ABD area Phase I	20.00	17.98	10.07.2019	09.07.2020	28-02-2022	16.43	Total length of drain is 5650 mtr; out of which 5450 mtrs completed. Drain work is completed at Seebara Road, Bamboo bazar road, Court road & Hendada Circle road. Drain works at RTD road & Hindu Rudrabhoimi is under progress. Footpath work is completed at Seebara Road & Hendada Circle road. Footpath work at Hindu Rudrabhoimi Road, RTD road & Court road is under progress	Road	Ongoing
11	Re-development of Jaganah Bus stand	3.60	3.71	26.06.19	26.12.2019	31-03-2022	1.61	Truss fabrication, Erection, Roof sheet covering work is completed. Shop roof slab concreting completed, Toilet block, Block work & plastering completed. Bus bay concreting work completed. Granite Flooring, shop rolling shutter fixing work & False ceiling works completed. & Finishing works are under progress.	Transport	Ongoing
12	Improvements of Major storm water drains in PAN City	25.00	21.53	25.06.2019	25.06.2020	28-02-2022	21.71	Total Length of drain: 7300 mts (After de-silting); Out of which 7000 mts drain work is completed. Balance drain work at Shamaanoor Rudrabhoimi drain work is in progress.	SWD	Ongoing
13	Installation of Signages & Road Safety Measures (Phase 2)	9.00	9.65	16.06.2019	12.02.2020	31-07-2022	9.78	Thermoplastics painting work 5600 sqm completed out of 17050 sqm. And balance is under progress. Road studs fixing 2400 nos completed Out of 17000 nos and balance is in progress. Signage board making and pole making is under progress	Road	Ongoing
14	Bandewadi lake development w/lt. bund improvement	15.00	15.80	11.09.2019	10.09.2020	31-07-2022	5.48	Bund widening, 3800 mtr and Stone revetment work 1700 mtr Completed. Remaining work like bund widening, stone revetment, outfall gate RCC work is in progress.	Lake	Ongoing
15	Basic infrastructure in 7 roads	25.00	21.76	18.11.2019	18.11.2020	31-05-2022	12.37	Total Length of Road: 3386 mtrs, Drain - 6113 mtrs, Foot Path - 16453 sqm & Streetlights-260 Nos. Out of which Road work of 3376 mtr, Drain 5293 mtrs and Foot Path - 12100 sqm and 48 Nos Electrical poles are completed. And road works, drainage works, streetlights are in progress. 120 nos completed. Remaining work is in progress.	Road	Ongoing

16	Improvement of pedestrian footpath Phase II	20.00	17.23	15.02.2020	14.02.2021	31-07-2022	6.25	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation, embankment, GSB, WMM layers completed for 250mtr LHS side. Footpath work excavation, embankment, GSB, WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	Road	Ongoing
17	Development of Ring road & its approach roads	65.00	53.64	20.02.2020	19.02.2021	31-03-2022	34.38	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation, embankment, GSB, WMM layers completed for 250mtr LHS side. Footpath work excavation, embankment, GSB, WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	Road	Ongoing
18	Major Storm Water Drains in ABD area Koracharatti to Bethur.	3.00	2.77	18.03.2020	17.12.2020	28-02-2022	1.86	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation, embankment, GSB, WMM layers completed for 250mtr LHS side. Footpath work excavation, embankment, GSB, WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	SWD	Ongoing
19	Construction of Research and Development Building in HBDT College of Engineering affiliated to VTU (Govt. Engineering College)	4.30	4.19	26.06.2020	25.06.2021	24.02.2022	2.61	Ground floor: RCC structural work, Masonry walls, Plastering, Flooring, MS pergola work, Fixing of doors and windows, MS Truss, Structural glazing work completed. Sanitary fixing, Painting, Furniture, Road works and Electrical works are in progress. First floor: RCC structural work, Masonry walls, Plastering, Flooring, MS Truss work, Fixing of doors and windows, Water proofing work completed. Painting and Electrical works are in progress.	Education	Ongoing
20	Basic Infrastructure development works in SSM Nagar, Beedi Layout, Paravathamma Nagar of ABD area	10.00	8.67	20.08.2020	19.08.2021	30-03-2022	5.43	Total drain length is 15400mtrs out of which 13197 mtr drain work completed, balance drain work is under progress.	SWD	Ongoing
21	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services	5.00	2.61	17-11-2020	16-05-2021	31-03-2022	0.87	Dismantling of existing tiles completed. Grouting work and plastering of walls is completed, water proofing with PCC for slab is completed. Pumps and Filters are delivered to site. Tiles fixing for inside pool area completed and outside tiling work, Electromechanical works and sanitary fixing work for toilet block is in progress.	Spans	Ongoing
22	Improvements of Government high school building in Davanagere City	2.00	2.00	16-12-2020	14-06-2020	14-06-2022	1.02	Outer wall plastering removal completed and re-plastering done for the same. Class room water proofing, sheeting works, plastering work, school inside drainage work completed. 20 Nos of class room's granite flooring completed, out of 20 Nos 20 Nos of class rooms roof tiling completed, out of 20 Nos, Water proofing works for the terrace area is completed. Electrical conduiting work, paver laying work is in progress.	Education	Ongoing
23	Improvement of Government School Buildings in North zone of Davanagere City.	4.86	3.62	21-12-2020	20-12-2021	22-06-2022	1.01	6 Location works details as follows: 1) Chamaralepete - Roof slab work completed Plastering in progress. 2) flowapura - Roof slab completed & BOM work is under progress at First floor. 3) Clock Tower - Plinth beam work completed Columns raising is in progress. 4) Karer - No clearance 5) Yampetpete - Compound wall & Toilet block works completed. 6) Bharath Colony - BOM work up to roof in progress. 7) Basappa - Green room work in progress. 8) Toilet Block at DIET - Plastering work completed. Electrical & Plumbing works in progress.	Education	Ongoing
24	Improvement of Government School Buildings in South zone of Davanagere City	4.00	3.62	21-12-2020	20-12-2021	22-06-2022	1.31	7 Location works details as follows: 1) Cotton Market - Plastering work completed & sheeting work in progress. 2) RMSEA Nigvalah - Plinth beam work completed and columns raising is in progress. 3) Dange Park - Plastering work is in progress. 4) Rajakudawada - Windows & ventilators fixing completed and plastering works in progress. 5) S M Basavane - Plastering work completed. Water proofing is in progress. 6) S M Basavane - Compound wall works completed. 7) Plastering the school building in progress. 8) Toilet Block at RRR Polytechnic - Plastering work completed and electrical, plumbing work in progress.	Education	Ongoing

25	Redevelopment of KSRTC Bus stand	96.00	109.85	31-12-2020	31-12-2022	31-12-2022	15.57	Part 1 - Basement & Mezzanine floor slab concreting completed, First floor slab shuttering completed and slab reinforcement to under progress. Part 2 - Basement slab concreting completed and column raising for first floor completed and slab shuttering for first floor work is in progress. Part 3 - Mass excavation works completed, Ground floor slab concreting completed and column raising for first floor is under progress. Part 4 - Mass excavation works completed, Footing concreting completed and PCC for stretch slab is completed. Column raising is in progress.	Transport	Ongoing
26	Stadium near SSM Nagar B Block (Corporation Owned Property)	10.00	9.19	04-02-2021	04-02-2022	31-07-2022	2.28	Building: Footing concreting for building portion completed, column concreting up to Tie beam completed. Tie beam concreting work completed. Wall raising, plastering & Column raising up to plinth level completed. Plinth beam concreting completed, Column raising above plinth is in progress.	Sport	Ongoing
27	Trauma centre and other development works in Chigsteri General Hospital (Govt. District Hospital).	15.50	11.33	18-03-2021	19-05-2022	31-08-2022	1.18	Excavation, PCC, Steel fabrication and Concreting for footings and Columns Casting up to plinth beam level completed. Retaining wall construction & back filling work is under progress.	Health	Ongoing
28	Construction of Open Air Theater, Entrance Porch and Theme Park with pathway and Landscaping at visual Arts College premises Affiliated to Davanagere University campus (Govt College) in Davanagere City on Turn Key Basis.	6.00	6.21	13-10-2021	12-10-2022	12-10-2022	0.00	Site handed over on 05.01.2022. Work is to be taken up.	OID	Ongoing
29	Bus stand in Bethur Road.	7.50	10.64	29-10-2021	29-10-2022	29-10-2022	0.00	W.O Issued on 29-10-2021	Transport	Ongoing
30	GPS & RFID Based Integrated Solid waste Management System	9.16	16.52	05-01-2022	10-01-2023	10-01-2023	0.00	W.O Issued on 05-01-2022	OID	Ongoing
Total		640.56	619.45				267.32			

III. Tendering stage

Sl.No	Name of the project	SCP cost	Tender Cost	Tender date	Last date of bid submission	No. of tender calls	Present Status	Sector	Status
1	ICT Works in PAN City- Phase II	7.02	7.02	13-10-2021	23-11-2021	3	Technical B2 opened on 23.12.2021 05 Bidders Participated. Negotiation meeting held on 08-02-2022	IT	Under Tender Process
2	Information to Kalyani & Clock Tower	0.65	0.65	14-08-2021	13-09-2021	3	EOT Opened on: 06.01.2022 02 Bidders Participated Evaluation is under progress. Bid Documents floated in E procurement portal. Last Date for submission is 14-02-2022	OID	Under tender Process
TOTAL		7.67	7.67						

IV. DPR/FR Stage

Sl. No.	Name of the project	SCP cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	Sector	Status
Nil								
Grand Total SCM		917.60	866.21			477.67		

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Project

Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Actual Completion Date	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere Phase 1	3.53	2.82	08.03.2019	04.01.2020	30-01-2021	2.80	Work Completed	Transport	Completed
2	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 20 years on 'Tarriff basis on selected Eight Government Buildings.	0.00	0.00	15.11.2019	04.09.2019	31-08-2021	0.00	Work Completed	Energy	Completed
Total		3.53	2.82				2.80			

II. Ongoing Stage

Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Probable date of completion	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Public Bicycle Sharing System	9.99	9.99	08.03.2019	04.12.2019	28-02-2022	0.00	100 Nos. of Manual Bicycles and 100 Nos of E-bicycles received & Trial run started. Balance 2 locations civil works yet to start.	Transport	Ongoing
2	Designing, operating and maintenance of Smart Bicycle Shelters at 32 locations in Davanagere City on PPP mode at Davanagere Phase 2	4.50	4.23	10.03.2019	28.01.2021	30-06-2022	1.48	Site clearing and 70 location foundation work completed. 17 Nos location erection completed and balance erection work in progress.	Transport	Ongoing
3	LED Street Light	0.00	22.61	18-02-2022	27-10-2023	30-06-2022	0.00	Installation work is in progress.	Energy	Ongoing
Total		14.49	34.83				1.48			

III. Tendering stage

							Financial			
--	--	--	--	--	--	--	-----------	--	--	--

Sl. No.	Name of the project	SCP cost	DPR Cost	Tender Date	Last Date of Bid Submission	Progress (Rs in Cr)	Present Status	Sector	Status
Total		0	0	Nil					
IV. DPR/FR Stage									
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	Sector	Status	
Total PPP		18.02	39.65	Nil					
Convergence Projects									
I. Work Completed									
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr			Financial Progress (Rs in Cr)	Stage of Project		
1	Sewerage treatment plant Plant of 20MLD & 5MLD including O & M for 3 years	37.74	38.79			39.60	Work completed O & M under Progress and (20 MLD Plant expires on 12.06.2021 and 5 MLD plant expires on 18.11.2021)		
2	Development of park in Shamshur Village ward no. 30	1.00	1.00			0.93	Work completed		
3	Providing and laying asphalt road in SSM Nagar in 2nd & 3rd main, 7th cross road	1.00	1.00			1.36	Work completed		
4	Providing and laying SWD & UGD in Ring road to Rajabhadra hotel via PB road in Ward no 18	1.00	1.00			1.00	Work completed		
5	Replacement of 11KV overhead by UG cable system MCC B feeder	14.59	14.59			14.59	Work completed		
6	Replacement of LT overhead by UG cable system Ranganath 3rd unit	15.97	15.97			15.97	Work completed		
7	Construction of RE wall for ring road approaches to ROB	37.96	32.96			35.62	Work completed		
8	Construction of covered auction platform at KCR Market of APMC davanagere.	22.29	25.08			21.93	Work completed		
Total		131.55	135.31			131.00			
II. Ongoing Stage									
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr			Financial Progress (Rs in Cr)	Stage of Project		
1	Expansion of Sewerage system in Davanagere City.	109.99	87.57			103.02	Work in progress and EOT approved till 28-02-2022		
2	Construction of Distribution network - operated assisted in Davanagere including 8 years O&M of 24X7 Davanagere water supply system	662.03	587.37			276.85	Work in progress.		
3	Davanagere Bulk Water Supply 01	83.37	89.00			76.89	Work in progress.		
Total		855.39	764.94			456.76			
III. Tendering Stage									
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr			Stage of Project			
Nil									
IV. DPR/FR Stage									
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr			Stage of Project			
Nil									
Convergence Grand Total		986.94	899.35			587.76			
Grand Total (SCM+PPP+CONVERGENCE)		1904.54	1805.21			1069.61			

Healthcare Services and Services Unit - Annual 2019/2020 (2019/2020)

Sl. No.	Name of the Project	BCP Cost in Cr.	IPR/WHO Cost	IPR Approved (in Cr.)	IN Date by RPA (in Cr.)	Tender Notice Issue Date	Date of Tender Receipt	Name of Contractor	W.O. Date	Work Completion Date	EOI	Planned Expenditure TB Date	Status Components Completed till Date	Status Work in progress	Status Components yet start
Completed Projects															
1	Smart A&S	2.5	1.17	-	15.09.2019	15.01.2019	14.02.2019	M.S. Trade Interiors, Durgam	04.01.2019	20.08.2019	-	0.03	Completed	1st Year O&M Completed	
2	Smart Handicaps	4.5	3.00	-	15.09.2019	15.01.2019	14.02.2019	M.S. Trade Interiors, Durgam	04.01.2019	20.08.2019	-	0.03	Completed	1st Year O&M Completed	
3	M.G. Park Phase-I (House of Learning)	3.0	4.67	-	14.02.2019	17.02.2019	02.05.2019	GENA Technology, Mangalore	03.03.2019	14.09.2020	-	3.48	Completed		
4	Water Supply and Sewerage (House of Learning)	1.21	3.44	-	24.07.2019	18.09.2019	24.10.2019	Engineering Services, Bangalore	21.05.2019	16.06.2020	-	2.58	Completed		
5	Water Supply and Sewerage (House of Learning)	0.1	0.948	-	16.02.2019	16.02.2019	16.01.2019	Engineering Services (India) Pvt. Ltd.	04.01.2019	21.11.2020	-	0.91	Completed		
6	Water Supply and Sewerage (House of Learning)	15.01	16.4	17.12.2019	17.02.2019	15.07.2019	22.04.2019	M.S. Trade	10.06.2019	10.01.2021	-	15.98	Completed		
7	Water Supply and Sewerage (House of Learning)	5	1.1	18.03.2020	18.03.2020	18.03.2020	18.03.2020	GENA Technology, Mangalore	21.05.2020	21.05.2021	-	1.68	Completed		
8	Water Supply and Sewerage (House of Learning)	5	4.29	11.02.2019	15.02.2019	11.02.2019	22.04.2019	GENA Technology, Mangalore	21.05.2019	11.05.2021	-	1.20	Completed		
9	Establishment of O&M Laboratory	0.43	0.33	-	14.09.2019	14.07.2019	14.01.2020	M.S. Trade	02.03.2020	11.01.2021	-	0.36	Completed		
10	Establishment of O&M Laboratory	4.5	4.91	-	16.07.2019	15.08.2019	07.10.2019	Engineering Services (India) Pvt. Ltd.	04.01.2019	10.02.2021	-	4.54	Completed		
11	O&M Services	-	1.2	-	15.12.2019	12.12.2019	21.01.2020	M.S. Trade	21.06.2020	11.02.2021	-	2.70	Completed		
12	Establishment of O&M Laboratory	0.025	0.015	-	01.07.2017	01.07.2017	01.07.2017	Engineering Services (India) Pvt. Ltd.	02.03.2017	21.07.2017	-	0.01	Completed		
13	Water Supply and Sewerage (House of Learning)	1.01	1.01	-	20.11.2019	01.12.2019	21.01.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	21.01.2021	-	1.01	Completed		
14	Establishment of O&M Laboratory	0.017	0.017	-	23.02.2019	24.02.2019	11.01.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	24.02.2021	-	0.02	Completed		
15	Establishment of O&M Laboratory	0.1	0.1	-	23.02.2019	24.02.2019	11.01.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	24.02.2021	-	0.07	Completed		
16	Water Supply and Sewerage (House of Learning)	0.1	0.1	-	01.08.2019	01.08.2019	15.09.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	01.08.2021	-	0.01	Completed		
17	Water Supply and Sewerage (House of Learning)	0.12	0.12	-	29.01.2019	30.01.2019	15.02.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	25.12.2020	-	0.29	Completed		
18	Establishment of O&M Laboratory	2.43	2.43	-	16.07.2019	01.08.2019	01.08.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	28.11.2020	-	2.24	Completed		
19	O&M Services	-	3.27	-	23.11.2019	24.11.2019	05.01.2020	M.S. Trade	10.06.2020	11.05.2021	-	2.22	Completed		
20	Water Supply and Sewerage (House of Learning)	1	10.24	19.10.2019	19.10.2019	11.10.2019	21.11.2019	Engineering Services (India) Pvt. Ltd.	21.06.2020	11.10.2021	-	14.34	Completed		
21	Water Supply and Sewerage (House of Learning)	2.1	11.14	15.07.2019	15.07.2019	11.10.2019	21.11.2019	Engineering Services (India) Pvt. Ltd.	21.06.2020	11.10.2021	-	16.24	Completed		
22	Water Supply and Sewerage (House of Learning)	0.26	0.26	-	11.11.2019	11.11.2020	04.12.2020	Engineering Services (India) Pvt. Ltd.	21.06.2020	16.08.2021	-	0.26	Completed		
23	Water Supply and Sewerage (House of Learning)	7.4	1.03	-	22.06.2019	22.06.2019	11.02.2019	M.S. Trade Interiors, Durgam	04.01.2019	11.02.2021	-	1.23	Completed		
24	Water Supply and Sewerage (House of Learning)	0.33	0.403	-	19.12.2019	20.12.2019	11.01.2020	M.S. Trade Interiors, Durgam	04.01.2019	11.01.2021	-	0.33	Completed		
25	Water Supply and Sewerage (House of Learning)	0.35	0.35	-	24.07.2019	19.08.2019	01.10.2019	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.01.2021	-	0.34	Completed		
26	Water Supply and Sewerage (House of Learning)	5	5	-	09.09.2019	11.09.2019	01.10.2020	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.01.2021	-	2.22	Completed		
27	Water Supply and Sewerage (House of Learning)	0.37	0.37	-	01.01.2019	01.01.2019	22.04.2019	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.01.2021	-	0.37	Completed		
28	Water Supply and Sewerage (House of Learning)	15.21	20.29	18.01.2019	18.01.2019	11.01.2019	11.01.2019	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.01.2021	-	19.85	Completed		
29	Water Supply and Sewerage (House of Learning)	1	1	-	16.06.2019	22.06.2019	11.09.2019	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.09.2021	-	1.11	Completed		
30	Water Supply and Sewerage (House of Learning)	1	11.15	14.01.2019	02.01.2019	11.01.2019	22.04.2019	Engineering Services (India) Pvt. Ltd.	04.01.2020	11.01.2021	-	11.15	Completed		

[illegible]

PHILIP: PRIVATE PARTNERSHIP (TE: 0000)

Sl. No.	Name of the Project	SOI No.	DPH/WHO Cost	DPH Approved Date by 1st	1st Date by 2nd (T/T)	Tender Number Date	Date of Tender Receipt	Name of Contractor	W/O Date	Work Completion Date	100%	Remarks/Remarks	Remarks/Remarks	Remarks/Remarks	Remarks/Remarks
1	Water Supply System - 2nd Water Supply with 2nd Water Supply	37	50	08.02.2018	08.02.2018	26.06.2018	01.07.2018	100% Complete	10	28.12.2018		100% Complete	100% Complete	100% Complete	100% Complete
2	Water Supply System - 2nd Water Supply with 2nd Water Supply	38	50	08.02.2018	08.02.2018	26.06.2018	01.07.2018	100% Complete	10	28.12.2018		100% Complete	100% Complete	100% Complete	100% Complete
Total															

Sl. No.	Name of the Project	DPH Cost in Cr	Amount Put to Tender in Cr	Work Order Cost in Cr	Financial Progress	Stage of Project	Percent Progress
1	Water Supply System - 2nd Water Supply with 2nd Water Supply	115	115	115	115	Work Completed	100.00%
2	Water Supply System - 2nd Water Supply with 2nd Water Supply	45	45	45	45	Work Completed	100.00%
3	Water Supply System - 2nd Water Supply with 2nd Water Supply	12.22	12.22	12.22	12.22	Work Completed	100.00%
4	Water Supply System - 2nd Water Supply with 2nd Water Supply	1.03	1.03	1.03	1.03	Work Completed	100.00%
5	Water Supply System - 2nd Water Supply with 2nd Water Supply	3	3	3	3	Work Completed	100.00%
6	Water Supply System - 2nd Water Supply with 2nd Water Supply	70	70	70	70	Work Completed	100.00%
7	Water Supply System - 2nd Water Supply with 2nd Water Supply	1	1	1	1	Work Completed	100.00%
8	Water Supply System - 2nd Water Supply with 2nd Water Supply	10.75	10.75	10.75	10.75	Work Completed	100.00%
9	Water Supply System - 2nd Water Supply with 2nd Water Supply	18	18	18	18	Work Completed	100.00%
10	Water Supply System - 2nd Water Supply with 2nd Water Supply	45	45	45	45	Work Completed	100.00%
Total		478	478	478	478	Work Completed	100.00%

SCM Projects Abstract	Numbers	Amount in Cr
Projects Completed	12	706
Projects Awarded/ongoing	27	552.03
Projects tendered	2	166.49
DPH Stage	0	0
PPP Projects (MCC) Stage	0	10
Projects	0	0
KUIDPC Urban Observatory	1	1
Total	32	935.519

Sl. No.	Name of the Project	DPH Cost in Cr	Amount Put to Tender in Cr	Work Order Cost in Cr	Financial Progress	Stage of Project	Percent Progress	W/O Date	100% Completion Date
1	Water Supply System - 2nd Water Supply with 2nd Water Supply	10	10	10	10	Work Completed	75.00%	20.12.2017	31.01.2022
2	Water Supply System - 2nd Water Supply with 2nd Water Supply	20	20	20	20	Work Completed	50.00%	21.12.2017	31.01.2022
Total		30	30	30	30	Work Completed	62.50%		

Mangaluru Smart City Limited
SEM Project

Mangaluru Smart City Limited SEN Project								
I Completed Projects								
S.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Expenditure Cost	Present Status
1	Conversion of Chavara Metro Station Into LED's sign in Government Buildings	2.005	1.91	14.02.19	04.08.2019	30.09.2019	1.996	Completed
2	Construction of Clock Tower at Clock Tower Junction, C-063, Thiruvananthapuram Addn No 2/15 Sakshibhavan Rd 1st & 2nd Floor Analog Clock No 675 Sakshibhavan	0.80	0.75	08.02.19	08.02.2019	30.09.2019	0.81	Completed
3	Smart Road Package 1 - Improvement to Nizhu Maidan Road from Clock Tower to AB Shree Circle	6.16	7.16	28.06.18	20.12.2018	31.01.2020	1.79	Completed
4	Construction of Smart Bus Shelter and E-Ticket in PAN City Phase 2 (Phase 1)	9.80	1.11	24.03.18	24.09.2018	31.01.2020	3.11	Completed
5	Paving work for smart city mile	0.87	0.60	-	31.10.2019	31.10.2019	0.54	Completed
6	Construction of Smart Bus Shelter and E-Ticket in PAN City - Phase 1 (Phase 1)	1.60	1.20	09.07.18	09.01.2019	15.03.2020	1.00	Completed
7	Supply & Installation of 32 speeded KCU as new super speed ability block of Bit floor at Winkler hospital premises	3.47	3.17	30.01.2020	30.10.2020	30.05.2020	3.33	Completed
8	Underground Drainage network in ABD Area - Package 3A	1.75	1.52	04.06.2020	04.03.2021	31.05.2021	1.67	Completed
9	Underground Drainage network in ABD Area - Package 3B	1.25	1.02	04.09.2020	04.03.2021	31.05.2021	1.29	Completed
10	Implementation of Smart schools in all government schools - Package 2 ICT	5.00	3.33	14.02.2020	30.09.2020	31.03.2021	2.02	Completed
11	Construction of Under-ground drainage in Zone IV (Part-1) in ABD area	5.00	1.50	23.04.2018	22.12.2018	15.06.2021	1.06	Completed
12	Implementation of Smart schools in all government schools - Package 1 - Infrastructure	11.99	11.59	21.08.2019	15.02.2021	30.09.2021	11.99	Completed
13	Rejuvenation of Gulerghatta Lake for freshwater harvesting & recreation	1.00	1.74	14.02.2020	15.02.2021	31.08.2021	3.74	Completed
14	Construction of additional floor at existing building of Lady Godwin Hospital Mangalore	2.86	1.43	24.06.2020	23.06.2021	31.08.2021	1.95	Completed
15	Cost towards common data centre at RHIS, Bangalore	12.00	11.04	28.02.2019	20.08.2019	31.10.2021	11.08	Completed
16	Establishing Perinatal Urban Observatory & Centre of Excellence at Mangalore	1.00	1.00	-	-	31.10.2021	1.00	Completed
17A	Skill Development and Safety Training Centre - CAPEX	2.10	2.40	14.03.2020	13.05.2021	13.12.2021	1.71	Completed
18	Upgradation of Integrated Asset Management and Utility Property Ownership Permit Building	3.10	4.80	13.02.2020	12.02.2021	12.11.2021	3.61	Completed
	Total	75.00	61.29				56.60	
II Ongoing Projects								
S.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Expenditure Cost	Present Status
1	Selective use of train integration for implementation of Command and Control Center Components in Mangalore City - CAPEX	32.00	17.12	07.11.18	31.07.2020	31.03.2022	17.07	14 Nos. of Smart Poles have been installed and 3 Nos. in Phase II, 04,200 Yes QR Code has been installed. 100 Nos. Hand held QR scanner supplied. VAT - Conditional approval given.
2	Selective use of system integration for Implementation of Command and Control Center Components in Mangalore City - OPEX	-	10.91	-	-	-	0.00	280 JMT completed up to 1215 • MILKMAHAR of Muzim Alkhan was in completed • BAYE'S House Construction Completed • Ashfall work in progress • Bridge Complete + road Marumale work in progress Footpath work of LHS at Hamilton Road and Main Circle in progress Railway station footpath work in progress ABD Shree Circle work in progress Working for SSI/POA Has Completed. Pipeline 11.34 km/273472m Completed. New Conversion Pipe Lines 7.60 km/18.24km Co. reported. Bhuvaneshwari Restoration of water full width 2.7km Complete Work in progress at Telecom Quarter Road, Substation Road, Marumale Road, etc.
3	Construction of Underground Drainage in Zone IV part 2 and Zone III part 3 in ABD Area (USD - I)	9.50	6.15	01.02.2019	31.12.2020	30.11.2022	5.21	1. Residual bridge road work in progress 2. Filling Road drain work in progress 3. Durgamcherry drain work and Footpath in progress. 4. KMR Road Drain and Footpath work in progress Sultan Road Drain and Footpath work in progress 5. Footpath work at Clock Tower junction in progress.
4	Smart Road - Package 2 (Loop road)	14.50	15.76	04.07.2019	03.12.2020	30.04.2022	10.32	
5	Underground Drainage network in ABD Area - Package A	5.00	4.15	23.08.2019	15.02.2021	31.03.2023	17.15	
6	Smart Road - Package 4	10.20	41.71	16.09.2019	15.02.2021	30.11.2022	34.21	
7	Smart Road - Package 5	49.20	14.87	16.11.2019	15.09.2021	31.03.2023	5.50	Corrugated work completed by: Arava Samad Road - 570m, Bridge Road - 240m, Millagalli 1st Cross Road - 175m, Cinema Chamber Road - 260m GND Works Completed by: At Nagar 1st Cross Road - R/S 150m, Atvarva Mandragada Road - LHS 150m, Main In progress, Cinema Chamber Road & Arava Samad Road GND & Footpath
8	Smart Road - Package 6 - Construction of Pedestrian Plaza	7.00	5.93	20.09.2019	15.02.2021	31.05.2022	4.87	Pedestrian Plaza Phase 1 - Structural Work completed. Finishing Work in progress. Pedestrian Plaza Phase 2 - Structural Work in progress.
9	Smart Road - Package 7	40.00	43.74	05.10.2019	15.02.2021	31.12.2022	25.08	(Corrugated work complete by) Challand Road, 820m, Pandaravaya New Road, 280m, Madhavadas Road, 50m Madhavadas Road Temple Road, 340m, Gujarkere Road, 330m, Telecom Office Road, 420m, Pandaravaya Feller Market road, Jagga Market road, 150m, Mangala Jan Temple road, 750m & Morens gate to Manikhetra Road, 162m Total - 3,860 meters) Storm Water Drain works completed by Old Park road, Monney Stand road, Madhavadas temple road, Pandaravaya Feller Market road, Jagga Market drain work in progress. Jagga Market rain-pits all work in progress along Mangala Jan temple road & Old cent road (Corrugated work completed by) 1) Arava Samad road, 2) Around AT Round, 3) B.R. Kartavy cross road, 4) SL Millard Road, 5) Gunatillak Road, Storm water gutters & footpaths under progress at 1) Manikhetra Church rd., 2) B.R. Kartavy cross road, 3) Light House Hill Road & 4) Jagga Market road Footpath work in progress 1) Around Junction, 2) Manikhetra & Temple road 3 3) Around House (Old road) Corrugated work in progress at 1) 33ME Mar

S.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Command and Control Center - Stage 2	30.00	30.00	26.12.2021	03.06.2021	1	Tender Evaluation under progress.
2	Waterfront Area Development Sub Project - Promenade Development Phase 1A	24.70	24.70	12.11.2021	30.12.2021	1	P.Risk received. Tender evaluation completed 06.02.2022
3	Waterfront Area Development Sub Project - Promenade Development Phase 1B	13.81	13.81	22.01.2022	01.03.2022	1	
4	Waterfront Area Development Sub Project - Promenade Development Phase 1C	6.61	6.61	22.01.2022	01.03.2022	1	
5	Waterfront Area Development Sub Project - Promenade Development Phase 1D	6.45	6.45	22.01.2022	01.03.2022	1	
6	Waterfront Area Development Sub Project - Promenade Development Phase 1E	6.89	6.89	22.01.2022	01.03.2022	1	
Total		64.37	64.37				
S.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Amount put to Tender	Estimated value of Tendering	Present Status
1	Waterfront Area Development	143.98	143.98				Nature Sub-project DPR preparation in progress
Total		143.98	143.98				

S.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Work Order date / Last Date of Bid Submission	Date of Completion as per contract	Actual Date of Completion	Work Order date	Present Status
1	Installation of Rooftop Solar on Government Buildings in A&D areas - Phase I	7.00	7.00	WD- 30.07.18	30.01.2019	30.04.2021	1st time 2022	WD- 30.07.18	Agreement with Govt buildings signed only for 70 KW solar LTPH PV RS. Project at MCC Building, Town Hall & MCC Building at Ho Shalee has been awarded and ROOF top Solar panels have been erected at B&G, G&H, M&L & A&D. Work yet to start.

2	Upgradation of MFCP with solar lamp post near Hampdenkaly Junction	79.05	79.05	LoA: 07.11.19	79.06.2020	01.09.2021	01.09.2024	LoA: 07.11.19	Comprehensive Agreement signed on 15.06.2021. APHA approval received PWD in progress.
3	Conversion of Street Light to LED	62.61	62.63	LoA: 03.07.20	24.02.2021	24.10.2021	24.04.2022	LoA: 03.07.20	Installation Work in progress (11,900 Nos. out of 66,000 Nos. Completed)
4	Upgrade/Expansion of Street Light along with Fish Market	114.03	114.03	LoA: 28.10.20	28.10.2020	01.02.2025	01.02.2025	LoA: 28.10.20	The work is under hold due to stay from High Court of Karnataka.
Total:		262.70	262.70						

Sl.No	Name of the Project	SCP Cost	CPR Cost	Tender Date	III. Tendering Stage		Present Status
					Invitation Date	Last Date of Bid Submission	
1	Integrated Transport Hub (Integrated Bus Terminal with Retail mall and Recreational Center)	700.00	200.00	23.12.2023		27.01.2023	Noted: reserved for Bid Call. EOI for conceptual plan has been called.
Total:		700.00	200.00				

Sl.No	Name of the Project	SCP Cost	OPR Cost	Tender Date	IV. OPR/CR Stage		Present Status
					OPR Approval Date	CR Approval Date	
GRAND TOTAL		462.70	462.70			NA	

Convergence Project

I. Projects Completed

SLNo	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
1	Development of GHS Road	1.50	1.31	Work Completed.
2	Development of Road, Handpump Circle to Old Bus Stand Road	1.40	1.34	
3	Development of Handpump Circle to Main Road, Interlocking	0.40	0.45	
4	Development of Sunnari Road Widening, Old Road, Drain and Footpath	1.90	1.54	
5	Development of Road from Handpump Circle to Sunnari Circle Junction	0.95	0.93	
6	Development of Sunnari Circle	0.90	0.87	
7	Development of Old Road	0.56	0.40	
8	Development of Road from Handpump Circle to Old Bus Stand	0.56	0.43	
9	Development of Road from Handpump Circle to Handpump Circle Junction	0.43	0.34	
10	Development of Road from Old Bus Stand Circle to Handpump Circle Junction	2.30	2.20	
11	Development of Road from Handpump Circle to Handpump Circle Junction	1.82	1.82	
12	Development of Road from Handpump Circle to Handpump Circle Junction	1.12	1.12	
13	Development of Road from Handpump Circle to Handpump Circle Junction	1.75	1.75	
14	Development of Road from Handpump Circle to Handpump Circle Junction	1.50	1.50	
15	Development of Road from Handpump Circle to Handpump Circle Junction	0.97	0.97	
16	Development of Road from Handpump Circle to Handpump Circle Junction	51.80	51.80	
17	Development of Road from Handpump Circle to Handpump Circle Junction	0.50	0.50	
18	Development of Road from Handpump Circle to Handpump Circle Junction	0.36	0.36	
19	Development of Road from Handpump Circle to Handpump Circle Junction	82.88	74.41	
20	Development of Road from Handpump Circle to Handpump Circle Junction			

II. Ongoing Stage

SLNo	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
1	Reconnection of Sewerage System and Mixing Lines works to Mangalore City	10.00	10.00	Project start date 06/06/2018. Work in progress
2	100% water supply coverage along with residential meters, water quality monitoring and SCADA	40.00	40.00	These are part of 24x7 water supply project. Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (MHI/WWMP). Work order for this has been deposited with MHI/WWMP. Being taken up by MHI/WWMP. Being taken up by MHI/WWMP.
3	24x7 water supply residential water meter, BOD water meter along with SCADA	88.75	88.75	
4	Community level facilities along with Interpersonal water supply point	5.00	5.00	
5	Interpersonal water supply point along with Interpersonal water supply point	2.00	2.00	
6	Interpersonal water supply point along with Interpersonal water supply point	165.75	165.75	

III. Tendering Stage

SLNo	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
				N/A

IV. Ongoing Stage

SLNo	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
				N/A
Grand Total Convergence		248.11	248.16	

Shivamogga Smart City Limited-SCM-Projects

I. Completed Projects

S. No.	GMS ID	Name of the work	SCP Cost (Rs Cr)	Rev. Work Order Cost (Rs Cr) - includes Variations	Work Order date	Date of Completion as per Contract	Actual date of Completion	Physical Progress in %	Financial Progress	Present Status
1	KAR-SHI-012	Development of Tank mohalla park (No 7) in Shivamogga	0.45	0.40	12.02.2019	27.09.2019	28.02.2019	100%	0.40 Cr (100%)	Work Completed, Financial Closure Achieved
2	KAR-SHI-016	Providing infrastructure for development of smart library	0.27	0.19	14.11.2018	14.03.2019	14.03.2019	100%	0.18 Cr (100%)	Work Completed, Financial Closure Achieved
3	KAR-SHI-037	Development of SMART LIBRARY ICT Interventions 4 Libraries and 11 School	1.90	1.80	11.09.2019	12.12.2019	12.12.2019	100%	2.47 Cr (100% of Capex+20% of Opex)	Completed Project is under audit of SRS (1 Year 25 Years O&M contract) and will be ready after 3 years of O&M
4	KAR-SHI-063	Development of Vinayaka Park	0.60	0.50	16.02.2019	17.08.2019	07.03.2020	100%	0.59 Cr (100%)	Work Completed, Financial Closure Achieved
5	KAR-SHI-052	Development of Family Welfare Park	1.93	1.99	14.11.2018	12.08.2020	13.02.2020	100%	1.93 Cr (100%)	Work Completed, Financial Closure Achieved
6	KAR-SHI-007	Development of Conservancies in Package-1	1.37	0.88	10.02.2019	14.08.2020	25.02.2020	100%	0.89 Cr (100%)	Work Completed, Financial Closure Achieved
7	KAR-SHI-100	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.40	2.03	23-12-2019	30.06.2020	30.06.2020	100%	1.25 Cr (100% of Capex+20% of Opex)	Capex part of the Work Completed Project is under audit of SRS (1 Year 25 Years O&M contract) and will be ready after 3 years of O&M
8	KAR-SHI-129	Supplying and Installation of Funitures to COVID-19 Hospital in Super Specialty Hospital of SMS	0.50	0.50	05.03.2020	05.09.2020	21.09.2020	100%	0.50 Cr (100%)	Work Completed, Financial Closure Achieved
9	KAR-SHI-008	Development of Conservancies in Package-2	1.85	1.54	01.11.2020	25.06.2019	21.09.2020	100%	1.54 Cr (100%)	Work Completed, Financial Closure Achieved
10	KAR-SHI-016	Hettu Stadium Beautification	5.12	2.62	05.03.2018	04.12.2018	07.12.2020	100%	2.50 Cr (50.40%)	Work Completed, Financial Closure Achieved
11	KAR-SHI-062	Development of Mathambika temple park (Park 03) in Shivamogga City	1.20	0.94	26.12.2018	09.07.2019	04.12.2020	100%	0.98 Cr (100%)	Work Completed, Financial Closure Achieved
12	KAR-SHI-076	Smart Education in Govt schools - Pan City (35 school)	8.50	8.50	30.05.2020	01.01.2021	23.12.2020	100%	3.75 Cr (92% of Capex+20% of Opex)	Capex part of the Work Completed, 18% of the Capex part will be paid over 5 years and O&M Project is presently under audit of SRS (1 Year 25 Years O&M contract) and will be ready after 3 years of O&M
13	KAR-SHI-045	Development of Parks Hote Road, Sheshadripuram Ghandi nagar, DC compound, Mission Compound Park	1.71	1.76	18.02.2019	02.09.2019	31.12.2020	100%	1.75 Cr (100%)	Work Completed, Financial Closure Achieved
14	KAR-SHI-056	Development of Parks Malleshwar nagar park, Halajur road in Shivamogga city	2.50	1.81	25.06.2019	24.12.2019	31.12.2020	100%	1.81 Cr (100%)	Work Completed, Financial Closure Achieved
15	KAR-SHI-136	Development of Freedom Multi Utility Space and its Partial Implementation	5.00	5.30	12.05.2020	11.07.2020	28.02.2021	100%	5.30 Cr (100%)	Work Completed, Financial Closure Achieved
16	KAR-SHI-092	Face-Lifting to Riverfront Crematorium	5.00	4.40	08.01.2020	30.06.2021	31.01.2021	100%	4.350 Cr (85%)	Work Completed, Financial Closure Achieved
17	KAR-SHI-139	Procurement of medical equipment's to District Health and Family Welfare Department Shivamogga	1.00	0.07	01.09.2020	20.03.2021	30.03.2021	100%	0.08 Cr (100%)	Work Completed, Financial Closure Achieved
18	KAR-SHI-009	Development of Conservancies in Package-3	4.82	4.81	26.12.2018	08.07.2019	15.01.2021	100%	4.83 Cr (100%)	Work Completed, Financial Closure Achieved
19	KAR-SHI-016	Development of Conservancies in Package-4	4.75	3.32	01.03.2019	05.09.2019	12.04.2021	100%	3.32 Cr (100%)	Work Completed, Financial Closure Achieved
20		Repair works in Govt PHC, Segharu Shivamogga	0.12	0.11	14.11.2019	31.03.2021	15.01.2021	100%	0.09 Cr (100%)	Work Completed, Financial Closure Achieved
21	KAR-SHI-142	Repair works in Govt Tamil School BH Hnari, Shivamogga	0.09	0.10	14.11.2019	31.03.2021	15.04.2021	100%	0.09 Cr (100%)	Work Completed, Financial Closure Achieved
22	KAR-SHI-010	Land Redevelopment Phase 1 (Rs 1.50 Cr)	11.71	10.83	10.12.2018	25.11.2019	09.10.2021	100%	7.33 Cr (69.2%)	Work Completed, Financial Closure Achieved
23	KAR-SHI-054	Development of Physical Infrastructure (Interiors HVAC, and others) for setting up of Command and control centre	3.10	3.92	21.12.2018	20.06.2019	11.10.2021	100%	3.06 Cr (85%)	Work Completed, Financial Closure Achieved
24	KAR-SHI-141	Green Urbanization at selected Places in Shivamogga City	2.82	2.57	22.10.2020	30.07.2021	09.10.2021	100%	0.20 Cr (11.5%)	Work Completed, Financial Closure Achieved
25	KAR-SHI-003	Street Art in the selected locations across the city	1.00	0.51	29.06.2020	28.10.2020	31.10.2021	100%	0.51 Cr (100%)	Work Completed, Financial Closure Achieved
26	KAR-SHI-001	Smart Road from Ashoka Circle to Ahola Circle	26.59	25.27	24.01.2018	24.02.2019	30.12.2021	100%	21.24 Cr (85%)	Work Completed, Financial Closure Achieved
27	KAR-SHI-036	Improvement of bus stop	0.75	0.71	16.02.2019	10.08.2019	30.12.2021	100%	0.16 Cr (12%)	Work Completed, Financial Closure Achieved
28	KAR-SHI-022	Development of Heritage Walk / Village	15.60	15.82	14.08.2019	13.07.2020	31.12.2021	100%	10.12 Cr (78.30%)	Work Completed, Financial Closure Achieved

II. Ongoing Projects

S. No.	GMS ID	Name of the work	SCP Cost (Rs Cr)	Rev. Work Order Cost (Rs Cr) - includes Variations (Approved & Anticipated)	Work Order date	Date of Completion as per Contract	Actual date of Completion	Physical Progress in %	Financial Progress	Present Status
1	KAR-SHI-002	Development of Smart road in package 1 Area between BH Road Savalanga Road, Kusumpur road, in Shivamogga City	85.57	87.21	02.07.2019	02.07.2020	31-05-2022	72%	52.63 Cr (64.90%)	Work in Progress
2	KAR-SHI-005	Area between Jail Road - New bye line 1 - 100 Ring Road - Shivamogga City	5.03	5.03	12.12.2019	17.06.2020	31-05-2022	50%	35.44 Cr (57.97%)	Work in Progress
3	KAR-SHI-004	Area between Jail Road - Kuvempu Road - Nagar Road - Conal Front Road - Package 2b	100.00	96.79	17.02.2019	11.08.2020	30.06.22	70%	68.36 Cr (62.95%)	Work in Progress
4		Area between Savalanga Road - 100 Ring Road - Shivamogga City	10.00	10.00	10.12.2018	25.11.2019	31-05-2022	10%	1.25 Cr (12.50%)	Work in Progress
5	KAR-SHI-009	Area between Savalanga Road - Nataraj Bh - Road - River Front Road - BH Road - Package 3b	14.46	81.65	10.02.2019	17.08.2020	31.07.22	60%	40.50 Cr (45.02%)	Work in Progress

6	KAR-SHI-075	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi talides Junction to RT Road (7.5 km)	90.00	93.00	14.08.2019	16.02.2021	30.06.22	73%	58.60 Cr (65.00%)	Work In Progress
7	KAR-SHI-011	Package-5 Redevelopment of Conservancy lanes in Hapuji Nagar, Basavanna gudi and Durgudi areas in Shivamogga City.	12.00	11.25	20.12.2019	30.11.2020	31.03.2021	54%	4.76 Cr (49.50%)	Work In Progress
8	KAR-SHI-019	Riverfront Development- Infrastructure works: pedestrian bridge, River front promenade, etc. North Bank	130.00	105.74	14.08.2019	25.11.2019	31.03.22	35%	31.00 Cr (30.00%)	Work In Progress
9	KAR-SHI-073	Centralized Architecture (DCOR) setup by SHI at KADS-SOC	11.50	8.90	Work taken up by KUDDC	16.08.2021	30.06.2022	80%	0.90 Cr (75%)	Work In Progress
10	KAR-SHI-086	Wildlife Interpretation Centre with science park (Turnkey)	10.00	8.50	31.12.2019	30.06.2021	30.11.2022	10%	0.43 Cr (5%)	Work In Progress
11	KAR-SHI-091	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnkey)	5.00	3.58	30.12.2019	30.06.2021	10.07.2022	40%	1.07 Cr (30%)	Work In Progress
12	KAR-SHI-090	Conservation of Heritage Building - Corporation Main Building (Turn Key)	3.00	2.00	30.12.2019	30.06.2021	28.11.2022	31%	0.60 (30%)	Work In Progress
13	KAR-SHI-023	Restoration and Adaptive Re-use of Shivappa Nayaka palace Precinct (DHDMT basis-Turnkey project)	15.50	15.51	29.11.2019	29.11.2020	30.09.2022	35%	4.00 Cr (34.71%)	Work In Progress
14	KAR-SHI-070	Providing Smart Bus Shelters & E-Toilet for PAN city (61 nos)	18.50	11.91	10.03.2020	09.12.20.0	20.02.22	75%	7.76 Cr (71.05%)	Work In Progress
15	KAR-SHI-060	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.78	09.03.2020	12.02.2021	28.02.22	80%	3.20 Cr (72.72%)	Work In Progress
16	KAR-SHI-002	Construction of MLCP with commercial complex	30.00	26.01	06.03.2020	31.00.2021	21.05.2022	35%	9.67 Cr (30.30%)	Work In Progress
17	KAR-SHI-089	Modern Police Information/ Tourism kiosk	5.00	1.32	19.06.2020	18.12.2020	28.02.22	62%	0.69 Cr (57.04%)	Work In Progress
18	KAR-SHI-137	Construction of HAWKER'S ZONE with taxi/ auto stand (Integrated bus terminal)	15.93	14.57	01.07.2020	31.11.2021	31.03.2022	20%	2.23 Cr (17.96%)	Work In Progress
19	KAR-SHI-055	Appointment of Syntium Integrator for implementation of ICCC and other ICT interventions for Shivamogga Smart City	50.00	52.45	25.08.2020	25.05.2021	30.04.2022	55%	19.80 Cr (32.70%)	Work In Progress
20	KAR-SHI-070	Improvement and Beautification of Private Bus Terminal	7.00	5.05	16.09.2020	18.09.2021	31.03.2022	35%	1.73 Cr (31.62%)	Work In Progress
21	KAR-SHI-140	Balance work in the First floor of Super specialty hospital of SIMS	4.50	4.50	24.09.2020	15.06.2021	28.02.2022	60%	3.04 Cr (67.55%)	Work In Progress
22	KAR-SHI-141	Streetscape and other amenities	1.00	1.12	25.11.2020	30.06.2021	30.04.2022	40%	1.34 Cr (35.07%)	Work In Progress
23	KAR-SHI-030	Public Bike Sharing(1,19 cr SOI+1.24cr PPP)	3.19	3.11	30.03.2021	30.11.2021	25.05.2022	5%	0.02 Cr (1%)	Procurement of 300 Nos Bicycles under progress
24	KAR-SHI-059	Development of park near Country Club	4.70	2.54	25.08.2021	31.07.2022	31.07.2022	10%	0.22 Cr (6%)	Work In Progress
25	KAR-SHI-145	Procurement of Automatic Needle Arch Extractor (RPA/DCN) for VDL Shivamogga	0.35	0.35	27.06.2021	15.12.2021	28.01.2022	0%	0.01 Cr	Work being executed by VDL Shivamogga under Advisory No 15 guidelines. Procurement from vendor is under progress and expected to be completed by 28.01.2022
26	KAR-SHI-145	Construction of Govt College and Govt PU Girls College, BH Road Shivamogga	1.90	1.90	20.09.2021	31.01.2022	31.01.2022	90%	0.40 Cr (21%)	Work being executed by PWS Shivamogga under Advisory No 15 guidelines.
Sub Total - B in Cr			833.16	769.90						

III. Tender Stage										
S. No.	Name of the work	SCP Cost	Tender / DPR Cost	Tendered Date	Physical Progress	Financial Progress	Remarks			
1	KAR-SHI-079 Nehru Stadium Existing Sports facility upgradation	13.00	13.00	21.01.2022	NA	0.00 Cr	Tendered on 21.01.2022. Last date for submission of bids is 09.02.2022			
2	Estimate for Conversion of Existing Over Head 11 KV/HT lines into Partial UC cable for Fuelfilling Railway Hoover from Usha nursing home Circle to 105 Nagachowdanna Temple limit of Tachanga Road, Heggurpet Circle of Unit 2, CAD-I, MESCOM, Shivamogga under Self Finance Scheme And Estimate for shifting of HT lines for providing railway over bridge from kashipura to somakoppa road as per request of SW Railway department under Self Finance Scheme in unit 2 and unit 9 of CSD Shivamogga Thrusts.	2.20	2.20	04.02.2022	NA		Tendered on 04.02.2022. Last date for submission of bids is 19.02.2022			
3	Procurement and laying MS/HDPE rising/ Distribution pipe, BUD works and construction of PWS in LIC 4th and 5th ST in Shivamogga City	4.30	4.30	04.02.2022	NA		Tendered on 04.02.2022. Last date for submission of bids is 19.02.2022			
C	Sub Total - C in Cr	19.50	19.50							

IV. DPR Stage / EPC Stage								
S. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved Yes/No	Physical Progress	Financial Progress	EPC Status	
1	KAR-SHI-133	Restoring of Queen's Van across HCC/2 River	2.10	2.10	Yes	100%	100%	DPR Under Revision
Sub Total - D in Cr		2.10	2.10					
Grand Total (A+B+C+D)		291.82	291.39					

Tumakuru Smart City Limited

SCM Project

I. Completed Projects

Sl. No.	Name of the Project	BCP Cost	Approved DPR Amount (Rs. In Cr)	WO Cost (Including GST)	Work order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Dredging, Desilting, Lining, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.39	0.389	Work entrusted to KRUL			Physical Progress Work is completed Work completion date:10.12.2017
2	Construction of Smart e-Toilets	0.17	0.21	0.175	21.0.2017	27.02.2018	27.02.2018	Physical Progress Project Completed & inaugurated on 02-03-2018 Work completion date:27.02.2018
3	Development of Intermediate Point Transit Stands at Kood Basavayashwara Circle and MG Road	0.04	0.05	0.038	15.08.2018	25.08.2018	25.08.2018	Physical Progress Work is completed Work completion date:25.08.2018
4	Construction of GI Barbed Wire Fencing under High Tension Power Supply Lines for Plassation in Tumakuru.	0.55	0.55	0.407	08.03.2018	09.09.2018	09.09.2018	Physical Progress Work is completed. Work completion date:09.09.2018
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.09	0.068	22.06.2018	22.09.2018	22.09.2018	Physical Progress Work is completed. Work completion date:22.09.2018
6	Smart Park Tumakuru University Park- (Civil)	0.62	0.62	0.617	08.11.2017	07.07.2018	30.09.2018	Physical Progress Work is completed Work completion date:30.09.2018
7	Contribution towards Improvement of Water Supply Scheme under AMRUT	14.00	14.00	14.00	Fund Transferred to KUV/540B under AMRUT			Physical Progress Work is completed Work completion date:30.09.2018
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.50	0.498	Work entrusted to Forest Dept			Physical Progress Work has been completed Work completed
9	Smart Lounges & Information Kiosks at Amanikere Lake basin	0.29	0.29	0.30	11.10.2017	19.09.2018	01.09.2018	Physical Progress Work is completed Work has been completed on 01.09.2018
10	Construction of Toilet Block at NCC Campus	0.14	0.14	0.102	15.05.2018	26.10.2018	30.11.2018	Physical Progress Work is completed Work Completed date 30.11.2018
11	SKW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.40	0.310	08.09.2018	11.08.2018	24.11.2018	Physical Progress Work is completed Work Completed date 24.11.2018
12	Procting Toilet Block at PU College	0.14	0.13	0.101	11.06.2018	20.10.2018	24.11.2018	Physical Progress Work is completed Work Completed date 24.11.2018
13	Appointments towards GIS Software with KUIDFC	0.60	0.60	0.60	Project is implemented by KUIDFC			Work completion date: April 2017
14	Pedestrian Encroachment Improvement & Public Place making at Govt. PU College Premises	2.40	2.40	1.87	22.01.2018	26.11.2018	05.01.2018	Work of path way 2 Completed. Path way 1 is recognized as separate project Work Completed date 05.01.2018
15	Clearance of BS tanks of Amanikere	0.24	0.24	0.182	19.07.2018	18.12.2018	04.01.2019	A project funded by TUDA taken up under convergence. Clearance of Nallas is completed. Work Completed date 04.01.2019
16	Installation of Sanitary Napkin Dispenser & Incinerator at Engress, high school PU college)	0.008	0.008	0.008	27.12.2018	16.01.2018	16.01.2018	Installed
17	60 KW-on Grid Solar Photo Voltaic (SPV) System at GOVT PU College	0.77	0.73	0.658	15.07.2018	22.01.2019	22.01.2019	Physical Progress Work is completed on 22.01.2019 O&M is in progress. Hence payment will be made for O&M person
18	Smart Lounges - Furniture part	0.14	0.14	0.11	24.01.2019	23.02.2019	10.02.2019	Work order issued on 24.01.2019 Physical Progress Work is completed
19	Plantation and green buffer zone	0.64	0.64	0.64	Work entrusted to Forest Dept			Entrusted work to Forest Dept. Work Completed on 03.12.2018
20	Smart Parking at MG Road Conservancies - Civil Part	0.40	0.45	0.33	22.10.2018	04.03.2019	04.03.2019	Work Order Issued on : 22.10.2018 Duration of Project: 4 months Work Completed on 04.03.2019
21	Smart Parking at MG Road Conservancies - IT Part	0.18	0.15	0.13	28.12.2018	07.06.2019	07.06.2019	Work order issued on :28-12-2018 Work Completed on 07.06.2019
22	Moatral all Flyover Under Space Development	0.43	0.43	0.38	28.12.2018	04.07.2018	07.06.2020	Work order issued on :28-12-2018 Work Completed on 07.06.2019
23	Plantation on Medians	0.90	1.00	0.840	07.08.2018	06.11.2018	05.11.2018	Work Order Issue Date: 07.08.2018 Duration of Project: 3 Months (5 years - O & M) Planting of hedges on major roads such as Kullipura road, Amanikere Road,Shettihalli main road, Kunigal Main Road, BH Road has been completed
24	Interfor works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.263	06.03.2019	06.05.2019	29.07.2019	Work order issued on 06.03.2019 Work completed on 29.07.2019
25	Collection of Agency for Operation and Maintenance of Smart Lounge at Amanikere - IT Part	0.96	0.95	0.88	14.12.2018	14.04.2019	14.04.2019	Work order issued on : 14-12-2018 Work Completed on 14.04.2019 Work completed O & M is going on
26	Supply, Installation of Litter bins, roller containers and sign board	0.37	0.37	0.32	15.10.2018	15.01.2019	14.01.2019	Work Order Issue Date: 15.10.2018 Duration of Project: 2 months Activities are done in various locations. Project is short closed as the identified locations will be under construction of Smart Road & road shoulder improvement project
27	Supply of UAV system (Drone Procurement)	0.25	0.19	0.25	02.07.2019	28.08.2019	22.08.2019	Work Order issued on 02.07.2019 Drone Supplied on 22.08.2019
28	Sound board (rate) for bridge	0.45	0.45	0.377	15.08.2018	27.08.2019	27.08.2019	Work Order Issue Date: 15.08.2018 Work Completed on 27.08.2019
29	Integration of Management of Traffic and Security in CMC	59.25	59.59	47.16	23.11.2018	20.11.2019	15.08.2019	Work Order issued on : 23.11.2018 Work Completed on 15.08.2019 Integration of Traffic and Security in CMC has been completed. A RFP has been issued for the same work for CCTV Signalling and VMS completed
30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.232	0.18	13.05.2018	03.10.2018	22.08.2019	Work Order issued on 13.05.2018 Work Completed on 22.08.2019

31	Digital Library Solution	1.63	1.63	1.71	04.01.2019	19.08.2019	28.08.2019	Work order issued on 04.01.2019 Work Completed on 28.08.2019 Implementation Completed.
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru	0.65	0.64	0.70	22.07.2019	31.08.2019	31.08.2019	Work Order issued on 22.07.2019. Work Completed on 31.08.2019
33	Signage & Legibility- Digital Display Boards (at 3 locations)	1.00	0.768	0.574	24.01.2019	19.03.2019	03.09.2019	Work order issued on 24.01.2019 Work Completed on 03.09.2019
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru. (Call-2)	2.35	2.35	2.25	05.03.2019	15.09.2019	15.09.2019	Work order issued 05.03.2019 Work Completion on 15.09.2019
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.42	0.327	06.03.2019	11.10.2019	11.10.2019	Work order issued on 03.2019 Work Completion on 11.10.2019
36	Firing Simulator for NCC Building - IT Part			0.11	06.01.2020	18.05.2020	18.05.2020	Work order issued 03.01.2020 Work Completion on 18.05.2020
37	Supply, Installation of Furniture & Electrical work of DINC for PHC, Tumakuru.	0.13	0.18	0.13	02.08.2019	01.09.2019	31.08.2019	Work order issued 02.08.2019 Work Completion on 31.08.2019
38	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.44	0.35	17.01.2019	15.08.2019	15.08.2019	Work order issued on 17.01.2019 Work Completed 15.08.2019
39	Supply and Installation of Smart Poles at different places in Tumakuru	1.02	1.20	1.03	22.07.2019	21.10.2019	25.10.2019	Work Order issued on 22.07.2019 Completed on 25.10.2019
40	Science Theme Park at Amenikere Lake	0.48	0.38	0.30	22.07.2018	18.11.2019	18.11.2019	Work order issued on 22.07.2019 Completed on 18.11.2019
41	Procurement and Installation of open Gym equipment and Children play equipment along with allied civil works in TCC limits	0.91	0.51	0.32	22.07.2019	18.11.2019	18.11.2019	Work order issued on 22.07.2019 Completed on 18.11.2019
42	Development of Parks - TCC Premises		0.176	0.176	31.08.2019	30.11.2019	30.11.2019	Work entrusted to Horticulture Department. Work order issued on 31.08.2019 Work completed on 12.12.2019
43	Development of Parks- Siddarameshwara Extension park	0.75	0.199	0.199	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019
44	Development of Parks- Serpithagiri Nager park		0.175	0.175	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019
45	Development of Parks- IR PWG park		0.195	0.195	21.10.2019	20.01.2020	12.12.2019	Work entrusted to Horticulture Department Work order issued on 21.10.2019 Work completed on 12.12.2019
46	Digital Nerve Centre	4.27	4.27	4.27	28.02.2019	19.10.2019	19.10.2019	Work order issued 28.02.2019 Physically work is completed. Year 1 and Year 2 Service and O&M is completed Presently, DINC Service for Year 3 is under O&M.
47	Development of Parks - Kuvempu Nagar - Ward No:21	0.39	0.392	0.34	10.07.2019	09.16.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
48	Development of Parks - SS Hiram - Ward No:25	0.31	0.331	0.26	10.07.2019	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
49	Development of Parks - Adarsh Nagar - Ward No:20	0.91	0.905	0.74	10.07.2019	10.10.2019	05.03.2020	Work order issued on 10.07.2019 Work Completed on 05.03.2020
50	Additional Class rooms Block at PU College	1.23	0.99	0.886	17.07.2018	28.08.2019	01.03.2020	Work Order Issue Date: 17.07.2018 Work completed on 01.03.2020
51	Solar Paneling of Glass House	4.5	3.16	2.83	25.06.2019	24.09.2019	29.04.2020	Work Order issued on 25.06.2019 Work completed on 29.04.2020
52	Intermediate Para Transit Stands - Phase 2	0.05	0.04	0.04	13.06.2019	12.09.2019	15.05.2020	Work order issued on 13.06.2019 Work Completed on 15.05.2020
53	Development of Field Marshal Cariappa road as Smart road	7.90	7.90	4.29	23.11.2018	22.11.2019	10.09.2020	Work Order Issued on : 23.11.2018 Work Completed on 10.09.2020
54	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUWS&OB)) - Filling of Hemavathi water to Amenikere	18.61	18.61	18.61	24.05.2019	23.05.2020	10.08.2020	Work Order issued on 24.05.2019 Work Completed on 10.08.2020
55	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & Lighting around Amenikere Lake.	5.00	4.65	3.47	22.07.2019	21.04.2020	10.08.2020	Work order Issued on 22.07.2019 Work Completed on 10.08.2020
56	Rejuvenation & Up gradation of Ring Road	88.40	66.40	58.90	23.11.2018	22.11.2019	25.08.2020	Work Order issued on : 23.11.2018 Work Completed on 25.08.2020
57	Locked House Monitoring System (LHMS)	0.25	0.25	0.22	02.08.2020	15.07.2020	17.07.2020	Work Order issued on : 02.08.2020 Work Completed on 17.07.2020
58	Gym equipments procurement for SFC Hb Govt PU	0.45	0.58	0.42	20.03.2020	20.05.2020	20.07.2020	Work Order issued on : 20.03.2020 Work Completed on 20.07.2020
59	Furniture for additional classroom to Govt. PU College	0.04	0.06	0.05	04.06.2020	04.07.2020	20.07.2020	Work Order issued on : 04.06.2020 Work Completed on 20.07.2020
60	Development of Parks - Amarajyothi Nagar	0.49	0.58	0.49	12.12.2019	24.04.2020	22.07.2020	Work Order issued on : 12.12.2019 Work Completed on 22.07.2020
61	Development of Parks - Serpithagiri Extension	3.57	0.64	0.52	03.10.2019	24.04.2020	22.07.2020	Work Order issued on : 03.10.2019 Work Completed on 22.07.2020
62	Development of Parks - Jayanagar	0.53	0.63	0.55	03.10.2019	18.04.2020	22.04.2020	Work Order issued on : 03.10.2019 Work Completed on 22.07.2020
63	Development of parking at 7 conservatories at SS Hiram road in Tumakuru	1.40	1.52	1.30	03.05.2019	18.03.2020	22.07.2020	Work Order issued on : 03.05.2019 Work Completed on 22.07.2020
64	Construction of auditorium classroom - New building at Govt. PU College	1.00	0.90	0.77	19.07.2019	13.07.2020	23.07.2020	Work Order issued on : 19.07.2019 Work Completed on 23.07.2020
65	Development of Banyan Tree Boulevard	0.98	0.98	0.85	17.11.2018	17.09.2019	01.09.2020	Work Order Issued on : 17.11.2018 Work Completed on 01.09.2020
66	Intelligent Transport System	0.80	1.61	0.89	07.02.2019	08.09.2019	01.09.2020	Work order issued on 07.02.2019 Work completed on 01.09.2020 Presently under O&M Period

67	Affordable Housing at Mariyanna Nagar	10.00	13.52	14.01	27.04.2019	26.10.2020	02.09.2020	Work order issued on 27.04.2019 Work Completed on 02.09.2020
68	Development of Parks - Mahatekshini Layout	0.45	0.52	0.42	03.10.2019	20.04.2020	02.08.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
69	Development of Parks - Gokul Extension	0.50	0.58	0.45	03.10.2019	20.04.2020	07.08.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
70	Development of Auto Stands - Phase 3	0.13	0.11	0.08	12.12.2019	12.03.2020	29.05.2020	Work Order issued on 12.12.2019 Work completed on 24.08.2020
71	Construction of 107 PIS boards at bus stands in Tumkur	0.99	0.96	0.79	30.10.2019	02.05.2020	24.09.2020	Work Order issued on 30.10.2019 Work completed on 24.09.2020
72	Development of Parks - Island 02 tree plantation at Amenkere	0.20	0.197	0.187	04.09.2019	03.03.2020	24.08.2020	Work assigned to Horticulture Department Work Order issued on 04.09.2019 Work completed on 24.08.2020
73	Smart Road Package-3A (Ashoka Road and DC Road)	21.19	21.19	19.57	27.04.2019	26.04.2020	30.09.2020	Work order issued on 27.04.2019 Work completed on 30.09.2020
74	Solid Waste Management (IEC)	0.26	0.177	0.14	14.06.2019	13.06.2020	30.09.2020	Work Order issued on 14.06.2019 Work completed on 30.09.2020
75	Repair work of Private Bus Stand (Ward No 14) at Tumakuru	0.26	0.26	0.21	20.06.2020	10.11.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 30.12.2020
76	Procurement of Medical and other equipments for RT-PCR Lab at District Hospital for COVID-19 Testing	0.8591	0.8591	0.8591	17.08.2020	26.10.2020	28.10.2020	Work Order issued on 17.08.2020 Work completed on 28.10.2020
77	Development of Women Theme Park at Uparahalli	0.04	0.04	0.08	27.12.2018	26.03.2019	30.01.2021	IWO issued on 27.12.2018 Work completed on 26.11.2020 Levied Penalty of Rs 6,77,377 for delay in completion of milestones to contractor.
78	Procurement of IT Hardware to Tumakuru City Corporation (TCC) for E-Office	0.55	0.55	0.55		30.06.2020	30.12.2020	Procurement of IT hardware components is completed
79	Replacement of street lights into LED street lights in Solid Waste Management unit at Ajjandanehalli, Tumkur	0.143	0.143	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 26.11.2020
80	Installation of 02 nos of Borewells and pumps in Solid Waste Management unit at Ajjandanehalli, Tumkur	0.150	0.150	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 26.11.2020
81	Purchase of ALS Ambulance to New Trauma Centre	0.540	0.540	0.540	25.08.2020	24.10.2020	30.12.2020	Work order issued on 25.08.2020 Work completed on 26.11.2020
82	Supply of Tractor mounted Sprayer system with boom and pesticides sprayer and power in TCC at Tumakuru	0.210	0.210	0.210	05.09.2020	05.10.2020	15.12.2020	Supply Order issued on 05.09.2020 Duration : 07 days Work completed on 26.11.2020
83	Repair works of Anganwadi Centers in Tumakuru City Corporation limits, Tumakuru	0.83	0.84	0.84	20.06.2020	10.12.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020
84	Development of Two wheeler parking at FMC Road conservancy -On Street Parking Lot	2.20	0.48	0.41	21.03.2020	23.09.2020	30.12.2020	Work order issued on 21.03.2020 Work completed on 18.12.2020
85	Development of Kumkalah Park in IDSMT layout & Unni Keshan Park in Sedashya Nagar	1.46	1.47	1.20	26.05.2020	20.11.2020	30.12.2020	Work order issued on 26.05.2020 Work completed on 18.12.2020
86	Development of Madhuvana park, Shivakumar Swamiji park & Devayyanagutta park in Tumakuru	1.47	1.47	1.26	15.05.2020	10.11.2020	30.12.2020	Work order issued on 15.05.2020 Work completed on 18.12.2020
87	Installation of CCTV in Solid Waste Management unit at Ajjandanehalli, Tumkur	0.154	0.154	0.14	20.06.2020	10.10.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020
88	Construction of Administrative Office at Solid Waste Management unit at Ajjandanehalli, Tumkur	0.102	0.102	0.12	20.06.2020	10.10.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020
89	Construction of Macadam Around the Inner compound wall in solid waste management unit at Ajjandanehalli, Tumkur	0.090	0.080	0.08	22.07.2020	21.10.2020	30.12.2020	Work order issued on 22.07.2020 Work completed on 18.12.2020
90	Construction of Conventional Public Toilet blocks (4 locations) - Phase 2	0.74	0.93	0.85	27.11.2019	15.01.2021	15.01.2021	Work Order issued on 27.11.2019 Work completed on 30.12.2020
91	Utilization of Impounded Water in Tumakuru Amenikere by Pumping Water to the Existing 50MLD Capacity WTP in P.H.Palye	13.78	13.78	13.78	23.04.2019	23.04.2020	13.01.2021	Work Order issued on 23.04.2019 Work completed on 13.01.2021
92	Supply of Uniforms for Tumakuru City Corporation Poushakshikas	0.11	0.11	0.05	13.11.2020	12.12.2020	12.01.2021	Work Order issued on 13.11.2020 Work completed on 12.01.2021
93	Supply, installation and Erection of 65 mtr high First Ring Pole at Amenikere	1.060	1.062	1.02	05.09.2020	20.10.2020	23.01.2021	Work order issued on 05.09.2020 Work completed on 23.01.2021
94	Package - 5, Development of park in Bharathi Nagar (ward no.22) and Sanjeevini nagar, Kyathasahara (Ward no.33), Tumakuru	0.960	0.980	0.77	03.08.2020	12.02.2021	12.02.2021	Work order issued on 03.08.2020 Work completed on 12.02.2021
95	Development of parks at Badavadi (ward no 27) Pragathi Badavane & Yedave nagar ward no 28 in Tumakuru	1.480	1.50	1.22	26.05.2020	25.10.2020	26.02.2021	Work order issued on 26.05.2020 Work completed on 26.02.2021
96	Energy Efficient Lighting (LED lighting for new roads etc)	11.600	7.95	6.80	06.03.2019	05.02.2020	31.03.2021	Work order issued 06.03.2019 Work completed on 31.03.2021
97	Creation of Lighting Infrastructure on the identified dark spot in 35 wards coming under TCC jurisdiction in Tumakuru City	4.978	4.978	4.65	12.06.2020	31.12.2020	31.03.2021	Work order issued on 12.06.2020 Work completed on 31.03.2021
98	ICMCC Phase 2	19.14	24.52	19.37	15.04.2020	14.11.2020	30.04.2021	Work order issued on 15.04.2020 Work completed on 30.04.2021
99	Package 1, Development of playground in Ward no 21 and other parks in Tumakuru	1.370	1.710	1.400	10.09.2020	30.05.2021	01.07.2021	Work order issued on 10.09.2020 Work completed on 01.07.2021
100	Construction of Compound wall in PU College	1.60	1.60	1.34	04.06.2020	11.05.2021	01.07.2021	Work order issued on 04.06.2020 Work completed on 01.07.2021
101	Development of park near Panchanabhi Estate near Ambarasahalli bypass (Ward No 2) and Development of Azad Nagar Park in Ashoka Nagar (Ward No 26)	1.510	1.610	1.37	07.01.2021	05.07.2021	15.07.2021	Work order issued on 07.01.2021 Work completed on 15.07.2021

102	Development of Street vending zones at Kothihopu road near GS circle, Tumakuru Phase 1	0.443	0.443	0.330	2.10.2020	18.05.2021	25.07.2021	Work order issued on 2.10.2020 Work completed on 25.07.2021
103	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Emprost Govt. High School/PU College	10.00	12.09	13.53	31.05.2019	30.05.2020	10.08.2021	Work order Issued on 31.05.2019 Work completed on 10.08.2021
104	Package 4- Development of GSB Park in ward no 11, Gungasandra and Development of park in ward no.27, Botawadi Cy No. 452, Gangolli Nagar Main Road, Near Wamier Bakery, Tumakuru	1.360	1.357	1.11	16.08.2020	17.01.2021	17.08.2021	Work order issued on 16.08.2020 Work completed on 17.08.2021
105	Package-5 Development of Park in Municipal layout sy.no.60/1 (Ward no. 25) and Banjara Shivana in Sarawathipuram 2nd stage (Ward no.28) Tumakuru	1.170	1.172	0.95	16.08.2020	17.01.2021	17.08.2021	Work order issued on 16.08.2020 Work completed on 17.08.2021
106	Shifting of BPSCOM HT line and other infrastructure to CSD-1	0.000	0.000	0.394	07.09.2020	13.01.2021	21.08.2021	Work Order Issued 07.09.2020 Work completed on 21.08.2021
107	Rain Water Harvesting & Afforestation	5	4.99	4.22	23.02.2019	22.11.2019	25.08.2021	Work order issued 23.02.2019 Work completed on 25.08.2021
108	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road(Gubbi Veeranna Kalamandir Road), South Bus Stand Road(KSRTC Depot Road), Bhagevan Mahaveer Jain Road, FMG Carlappe Road)	36.80	36.68	32.72	28.02.2019	27.02.2020	27.08.2021	Work order Issued 28.02.2019 Work completed on 27.08.2021
109	Repair work required for 6 nos of buildings at Primary Health Centre	0.80	0.80	0.77	02.11.2019	01.05.2020	30.08.2021	Work Order issued on 02.11.2019 Work completed on 30.08.2021
110	Development works at Vidyanagar Pump House	0.500	0.500	0.276	13.11.2020	14.05.2021	30.08.2021	Work Order issued on 13.11.2020 Work completed on 30.08.2021
111	Package - 7 Selection of System Integrator for installation , commissioning and operation of Smart Infrastructure at selected parks in Tumakuru - IT components	3.100	3.100	2.23	04.12.2020	05.05.2021	02.12.2021	Work order issued on 04.12.2020 Work completed on 02.11.2021
112	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	27.12.2019	16.07.2020	31.10.2021	Work Order Issued on 27.12.2019 Work Short closed on 30.11.2021
113	Construction of Anganawadi centers in Tumakuru City Corporation limits, Tumakuru (Phase - I)	2.780	2.765	2.11	05.08.2020	04.02.2021	30.11.2021	Work order issued on 05.08.2020 Work completed on 30.11.2021
114	Providing, installation & Commissioning of Garden light poles along the bund of Amanikere, Tumakuru	2.800	2.800	1.690	13.12.2020	31.03.2021	04.12.2021	Work order issued on 13.12.2020 Work completed on 04.12.2021
115	Smart Road Package-1 (4 Roads - MG, JC, Horpet and Vivekananda roads)	27.99	27.57	27.99	01.02.2019	31.01.2020	31.12.2021	Work order issued 01.02.2019 Work completed on 31.12.2022 The work order cost is Rs 24.08 Cr. However as per GMS, initial days of portal it was insisting that the work order cost should be equal to SCM Funding Pattern. Therefore, the work order cost is matched with SCM Funding Pattern. Hence, Rs 27.99 Cr is reflected in GMS & MIS now.
Total		421.47	420.21	372.71				

II. OnGoing Stage

Sl. No.	Name of the work	SCP Cost	Approved DPR Amount (Rs. in Cr)	WO Cost (Including GST)	Work order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Smart Road Package-3B(chammundawashet Dr, Radha Krishna , Be'gumba Road)	49.82	49.0	44.45	06.03.2021	05.03.2020	31.03.2022	Work order issued 06.03.2019 Physical progress: 60% - Radhakrishna road work completed, - Be'gumba Road : - From N to under pass to Thammaloh Hospital Ducting & Drain work, Footpath, Parking area and main carriage way completed, - From Thammaloh Hospital to Kothihopu Road Ducting and drain works are completed. Main carriage way work is in progress Reasons for Delay in completion of Work. a) Encroachments in Chammundawashet Road, Survey was conducted by Tumkur City Corporation (TCC) and site clearance report is yet to be received from TCC. b) Permission by Forest Department for Shifting of Trees c) Permission and Shifting of Electrical Utilities by BPSCOM d) Delayed due to COVID-19 work was stopped. Work in progress now
2	Smart Road Package-3C (6th Road)	47.72	47.72	41.5	06.03.2021	05.03.2020	28.02.2022	Work order issued 06.03.2018 Physical progress: 68% (including additional scope) Original scope: road building work is in progress. Additional scope: Footpath and parking area development is in progress. Additional scope: Ducting and drain works (TCC, TMM and BMC) is in progress. Due to encroachment and non clearance, Delayed due to COVID-19 work was stopped. Work in progress now
3	MD (Centralised Data Center at KMS)	30	30	12.2	-	28.05.2020	-	Project entrusted to KMDPC
4	Shoulder Improvement for Other than Smart Roads Road Improvements in ASD area with Under Ground Drainage and Repavement	105.92	105	85.94	08.03.2019	07.03.2020	19.02.2022	Work order issued on 08.03.2019 Physical progress: 60% - SS layout, C&D, Road, & H (KMS), Shikharadevi Nagar - C&D & B2 completed, paving laying work completed and road layout work yet to be start. - Vinayaka Nagar, MG Road 1st and 2nd stage roads, - DMS, & HO, paving layer work completed and Road layout work yet to be start - MG Road 1st and 2nd stage roads Chikpe and Chandra Nagar. C&D completed and paving layer work yet to be start - Chickpeeta Road HO is in Progress. Reasons for delaying work is due to temporary work was stopped by local RUC's and representatives, during work stopped by DCS and later given permission to start work in C&D layout and SS program only, delay due to covid-19 work has been delayed. only due to KMSDS, Govt, UCD line department. Work in progress now

5	Redevelopment of Ring Road - Phase 2	52.5	45.8	52.50	28.05.2019	28.05.2020	31.09.2021	<p>Work Order Issued on 28.05.2019</p> <p>Finishing works in progress</p> <p>The work order cost is Rs.39.47 Cr. However as per GMS, input days of portal it was - stating that the work order cost should be equal to SCM Funding Pattern. Therefore, the work order cost is matched with SCM Funding Pattern. Hence, Rs.52.50 Cr is reflected in GMS & MIS now.</p>
6	Drain Survey	1	0.75	0.856	08.07.2019	08.01.2020	31.03.2021	<p>Work order Issued on 08.07.2019</p> <p>Physical Progress:80%</p> <p>Physical survey not completed by agency. Hence, Termination notice issued.</p>
7	City Library Business Incubation & Innovation Centres	21.63	29.94	25.52	12.05.2019	11.05.2020	28.02.2022	<p>Work order issued on 12.05.2019</p> <p>Physical Progress : 75%</p> <ul style="list-style-type: none"> 100% Block work completed Internal Plastering work completed and external Plastering work completed Electrical work is in progress False ceiling work is in progress Tiles works and ACP works in progress <p>1) Delayed Due to clearance to cut trees from Forest Department 2) Delayed due to COVID19 work was stopped. Work in progress now</p>
8	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	31.96	25.37	31.05.2019	30.05.2020	31.01.2022	<p>Work order Issued on 31.05.2019</p> <p>Physical Progress : 65%</p> <ul style="list-style-type: none"> Pathway, culvert and hand railing work is in progress <p>Letter issued to contractor, advising "to speed up the implementation of work, otherwise stringent action will have to initiated to terminate the contract".</p> <p>Proposed to Levy Penalty of Rs 23,42,262 for delay in completion of milestones</p>
9	Skid on wheels	0.32	0.41	0.32	05.08.2019	03.05.2019	31.10.2021	<p>Work Order issued on 04.07.2019</p> <p>Procurement of 1 vehicles from KSRTC is completed. And Bus will be delivered in a week.</p>
10	Trauma Centre (Development and Improvement of Medical Facilities in city merged with Trauma Centre)	59.00	56.00	41.43	22.07.2019	21.10.2020	29.2.2022	<p>Work order Issued on 22.07.2019 by the Health & Family welfare department</p> <p>Physical Progress : 95%</p> <ul style="list-style-type: none"> Flooring and cladding work is in progress. Finishing work for basement & ground floor work is in progress. HVAC and fire fighting work is in progress. <p>1) Due to clearance to cut trees from Forest Department.. 2) Delayed due to COVID19 work was stopped</p>
11	Integrated Bus Terminal Redevelopment	100.00	82.89	26.56	03.10.2019	02.10.2021	31.03.2023	<p>Work Order Issued on 03.10.2019</p> <p>Physical Work : 20%</p> <ul style="list-style-type: none"> Lower Basement slab 70% work completed, And Upper basement column work is in progress <p>Delayed due to tree cutting and Shifting of Electrical utilities. And due to COVID19 work was stopped. Work in progress</p>
12	Construction of Sports Complex of MG Stadium	53.66	43.97	54.84	11.09.2019	10.09.2020	28.02.2022	<p>Work order issued on 11.09.2019</p> <p>Physical Work : 65%</p> <ul style="list-style-type: none"> All 6 Viewer gallery are completed and painting & electrical in progress VVIP, Admin block and PH Gallery Structural work completed and Flooring, Electrical fitting. Painting, Front elevation work is in progress Sports complex electrical & SS Railings fixing work is in progress Wrestling block structural work completed. Flooring, painting & electrical in progress Internal Road work laying of GSB work completed <p>Delayed due to tree cutting of trees by forest department. And due to COVID19 work was stopped. Work in progress now</p>
13	Construction additional classrooms on existing old building	2.50	2.40	2.33	25.10.2019	06.11.2020	15.02.2022	<p>Work Order issued on 25.10.2019</p> <p>Finishing works in progress</p>
13	Intervention and Additional Improvement for 24*7 Water Supply (SCADA system (KUWS&DS)) - Filling of Homevathi water to Amanikere	12.39	12.35	12.35	24.05.2019	23.05.2020		<p>Work Order issued on 24.05.2019</p>
	Utilization of Impounded Water in Tumskuru Amanikere by Pumping Water to the Existing 50MLO Capacity WTP in P.N.Palya	11.77	11.77	11.77	23.04.2019	23.04.2020		<p>Work in progress</p>
14	Redevelopment of Bus Shelters at different locations in Tumskuru	0.29	0.29	0.23	24.01.2020	24.06.2020	24.09.2021	<p>Work order Issued on 24.01.2020</p> <p>Work is delayed due to :</p> <p>The existing bus shelter contractor (P.H) filed objection to proceed the work. Hence, work is short closed</p>
15	Construction of Toilet block of Govt PU College - Premises	0.69	0.69	0.57	04.06.2020	31.07.2021	31.10.2021	<p>Work order issued on 04.06.2020</p> <p>Physical progress-65%</p> <p>Tiles and flooring work is in progress</p> <p>Delayed due to COVID19 work was stopped.</p>
16	Development of Sports Arena at PU College	3.50	4.81	4.32	28.05.2020	26.02.2021	31.01.2022	<p>Work order issued on 28.05.2020</p> <p>Physical Progress : 55%</p> <ul style="list-style-type: none"> Structural work of gallery, retaining wall completed. Pavillion G+1 seating work is in progress Laying of granite in under seating is in progress Drain & Court formation work is in progress <p>Delayed due to COVID19. Work in progress now</p>

17	Amanikere Uruga Path	1.73	2.01	1.57	01.08.2020	25.10.2020	31.12.2021	Work order issued on 01.08.2020 Physical Progress: 60% Installation of Stalls & pavers completed. Tensile roof work is in progress.
18	Construction of Building for ICMCC	7.58	13.61	11.36	06.05.2020	05.05.2021	31.03.2022	Work order issued on 06.05.2020 Physical Progress: 50% -- structure work is completed -- still, 1st floor, 2nd floor block work completed -- silt floor, first floor and second floor internal plastering is in progress -- external plastering is in progress.
19	Providing Printing, Framing, Installation of way finding signage "You Are Here" signage Board in Tumakuru	0.74	0.74	0.53	07.08.2020	04.11.2020	15.01.2022	Work Order issued on 07.08.2020 Physical Progress: 30% Fabrication work in progress Fabrication of frame work is completed.
20	Infrastructure correction in the existing lighting system in Tumakuru	2.990	2.990	2.56	03.09.2020	02.01.2021	30.11.2021	Work Order issued on 03.09.2020 Work in progress.
21	Supply & Installation of Lake Amenities along with allied works at Amanikere Tumakuru	1.060	1.080	0.880	10.09.2020	14.06.2021	31.01.2022	Work Order issued on 10.09.2020 Physical Progress: 60% -- Out of 123 benches, installation of 100 Benches completed. -- Children equipment & other Amenities installation is under progress.
22	Development of SS Circle (Ward No.16), Tumakuru.	0.752	0.752	0.566	--	--	--	LoA issued on 03.11.2020 Land Issue yet to be cleared.
23	Procurement and Installation of Furniture for PU College including Additional Classroom, Tumakuru	1.000	1.000	1.000	04.02.2021	03.04.2021	31.12.2021	Work order issued on 01.12.2020 Work in progress The work order cost is Rs. 9,584 Cr. However as per CMIS, initial days of project it was intimated that the work order cost should be equal to SCM Funding Pattern. However, the work order cost is matched with SCM Funding Pattern. Hence, Rs 1.00 Cr is reflected in CMIS & MIS now.
24	Filling of Hemavathi water from Gangasandra tank to Maralur tank	16.05	11.00	11.00	23.12.2020	22.11.2021	31-03-2021	Work order issued on 23.12.2020 Physical Progress: 30% Raising chamber 4th lift well concrete completed 1000mm dia Pipe line laying work 80mt completed and balance is in progress.
25	Development of Model Anganwadi Centres at Dintoli & Other locations in Tumakuru - Phase II	1.390	1.360	1.380	23.02.2021	22.04.2021	31.01.2022	Work order issued on 23.02.2021 Physical progress: 75% Out of 4 Locations, 3 locations are completed. In Dintoli location - Block work is in progress.
26	Development of Street vending zones at Kothibettu road near SS circle, Tumakuru - Phase II	0.630	0.630	0.64	09.02.2021	05.08.2021	31-01-2022	Work order issued on 06.02.2021 Construction of collapsed due to rain compound wall completed. Physical Progress: 40% Foundation wall plastering completed Earth work for electrical cable is completed Benching of storm water drain and removing and setting of drain cover slab completed. Fabrication of 12nos Kiosk completed Installation of Kiosk yet to start Delay due to Covid-19, Construction of Collapsed compound wall
27	Landfill improvement to DCE Office Circle in Tumakuru	1.78	1.45	1.45	25.01.2021	24.05.2021	15.02.2022	Work order issued on 12.01.2021 Finishing works in progress
28	Construction of Vending Zones at Marayamma Nagar, Tumakuru	2.580	2.580	2.05	09.02.2021	06.08.2021	31-01-2022	Work order issued on 06.02.2021 Physical Progress: 50% Footings, Pedestal and plinth beam concrete work completed Back filling work completed Assembling of LGSSS section is in progress. Erection of LGSSS section yet to start Delay due to Covid-19, work stopped due by the local residents
29	Construction of Vending Zones at Jaya Nagar Bus Stop, Chellurhally, Tumakuru	1.010	1.010	0.896	09.02.2021	08.08.2021	31-01-2022	Work order issued on 09.02.2021 Physical Progress: 45% Earth work excavation for boundary SSM is completed SSM filling work completed Grill work completed Proposal for MS structure work completed Foundation work is in progress. Back side wall construction completed Delay due to covid-19, Supply of construction materials
30	Construction of Vending Zones of Dhobi Ghat, Ashwamegha, Tumakuru	2.700	1.690	0.87	09.02.2021	06.08.2021	31-01-2022	Work order issued on 09.02.2021 Physical Progress: 45% Compound wall block work completed SSM for platform work completed Back side compound wall in progress Proposal for tensile fabric completed Tensile fabric fabrication work completed Covering of Tensile Fabric yet to start
31	Construction of Bus Shelters at 7 locations in Tumakuru	2.150	1.890	1.469	09.03.2021	17.08.2021	28-02-2022	Work order issued on 09.03.2021 Physical Progress: 30% 7 Nos bus shelter upto plinth beam completed Erection of MS structure work and finishing works are in progress Delay due to covid-19

32	Stop Water Drains - Construction of Diversion Ditch - Sewer/Sulphate water entering at northern side of Amankhore	5.00	4.99	4.230	04.06.2021	14.10.2021	31.01.2022	Work order issued on 04.06.2021 Physical Progress : 50% -- 0.000 to 0.450 km out of 0.985 km drain work completed -- Remaining drain work is in progress
33	Solid Waste Management - Construction of Landfill at Ajagondashahi Dumping site	3.48	3.48	3.480	04.08.2021	14.10.2021	31.03.2022	Work order issued on 04.08.2021 Physical Progress : 50% Evaluation & Embankment work is in progress
34	Development of Fitness Theme Park at Kesaba (Ward no - 3)	0.78	0.78	0.650	05.05.2021	04.09.2021	15.02.2022	Work Order issued on 05.05.2021 Finishing works in progress
35	Procure, Supply, Install & Commissioning of Furniture works to Multifunctional Auditorium at Empress Girls High School & PU College, Tumkur	1.20	1.20	1.040	05.09.2021	20.10.2021	28.02.2022	Supply Order issued on 05.09.2021 Physical Progress : 80% Installation lab furnitures Work in progress
36	Solid Waste Management - Remediation of open dump and cycling of space at ajagondashahi dumping site -Bio Mining	2.40	4.97	4.97	30.12.2021	31.10.2023	31.10.2023	Work order issued on 30.12.2021
Total		641.36	611.78	555.62				

III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Approved DPR Amount (Rs. In Cr)	Amount put to bid	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
NIL								
Total								

IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR/Estimated Cost (Rs. In Cr)	Approved DPR Amount (Rs. In Cr)	Expected Tender Date	Expected Last Date of Bid Submission		Present Status
NIL								
Total								
Grand TOTAL SCM		1062.84	1033.99	928.32				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	No EoTs obtained	Present Status
1	Street lighting control system	40.00	74.75	05.01.2020	05.06.2020	20.12.2021	-	Work Completed. GoD declared by ICEA
2	Hybrid Natural Gas Supply	60.00	100.00	16.01.2015	15.01.2021	28.01.2022	-	PPP project taken up by GAIL. Scope of Work includes 1800 inch dia. of pipeline to be laid by the completion date & it also includes 32000 Domestic PNG connections at Tumkur. Out of 32000 domestic PNG connections 21000 PNG connections are given. Excavation work for laying of Pipes for supply of Natural Gas is completed in ABD Area and gas connections also provided to consumers those who requested for installation. MEIL has confirmed work is completed in ABD Area of Smart City limits vide under letter ref no. MEIL/2022/Jan/SC/ABD/001 Dated 28.01.2022.
Total		130.00	174.75					

II. Ongoing Satge

Sl. No.	Name of the work	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	No EoTs obtained	Present Status
1	Roof Top Solar Panels - Govt Buildings & Industries	54.00	8.23	27.01.2021	28.01.2023	24.01.2023	-	Stage 1 - 15 Building Identified. Project cost Rs. 540 crores. Work order issued on 27.01.2021 Installation completed in 3 Buildings. Work in progress in 1 buildings.
2	Multifunctional Auditorium at Empress Girls High School & PU College, Tumkur	1.20	60.00	01.03.2021				LoA issued on 21.02.2021
3	Development of Smart Bus Shelter (BRT Station)	3.70	5.00	18.10.2021	-	-	-	LoA issued on 30.11.2021
4	Public Bicycle Sharing	2.00	2.23	05.07.2021	05.08.2021		-	Work order issued on 08.11.2021 Survey and feasibility work completed.

5	Implementation & Maintenance of Floating Solar plant at Begudanahalli water tank/reservoir in Tumakuru	49.00	98.00					LoA Issued on 03.01.2022
Toatal		130.70	173.46					
III. Tendering Stage								
Sl. No.	Name of the work	SCP Cost	Amount Put to bid	Tender Date	Last Date of Bid Submission			Status
Nil								
Total		0.00	0.00					
IV. DPR/FR Stage								
Sl. No.	Name of the work	SCP Cost	DPR Cost					
Nil								
Total		0.00	0.00					
Grand Total PPP		260.70	348.21					
Convergence Projects								
Sl. No.	Name of the work	Milestone	Cost (Rs Cr)					Status
1	Water Supply System - 24.7 Water Supply	Completed	237.36					Work Completed
2	Under Ground Drainage System	Completed	184.32					Work Completed
3	High Road - Shifting of Utilities	Completed	5.00					Work Completed
4	Improvements to Water Supply Scheme to Tumakuru City Under AMRUT additional Grants	Completed	76.03					Work Completed
5	Drainage Project	Completed	61.90					Work Completed
6	Conversion of Overhead by UG cable for 11 kv feeders, running new 11 kv UG cable for feeder bifurcation, conversion of LT overhead lines and rewire mains by LT UG cables, providing LT feeders with chokes	Completed	62.50					Work Completed
7	Improvement of Road from Sri Sri Shivakumara Swamiji Circle to old Siragala in Tumkur - Town Lightly - Old Sri Sri Shivakumara Swamiji Circle to Old Siragala	Completed	5.18					Work Completed
8	Improvement of old NH-4 from Km 7D 16 to 74.08 in Tumkur City Limits.	Completed	13.63					Work Completed
9	Improvements to Black Spots at SIDDAGANGA HIGH SCHOOL	Completed	2.08					Work Completed
10	Construction of Glass House In Tumakuru Amanikere Park	Completed	5.53					Work Completed
11	Construction of Sports Complex In Kyathasandra TUDA Layout	Completed	5.62					Work Completed
12	Providing of Media to BTS site	Completed	0.47					Work Completed
13	Construction of Samudaya Bhavana In S.NO 87.1 at Maralur, Tumakuru	Completed	2.3					Work Completed
14	Integrated Power Development Scheme - IPDS	Completed	29.22					Work Completed
15	Providing Chainlink Fencing to the park in S.NO 90.2 in Melkote - Veerasagara Residential Layout, Tumakuru City	Completed	0.13					Work Completed
16	Construction of 1556 Ground Floor Dwelling units including infrastructure works at Dharu By No 04 in Tumakuru City under Hilly Areas Scheme - IAY	Completed	66.59					Work Completed
17	Providing Chainlink fencing to the park in S. NO 63.1, 60.1B, 60.3B in Shettyhalli residential area	Completed	0.12					Work Completed
18	Providing Chainlink fencing to the park in S. NO 20.2B in Melkote-Veerasagara Residential Layout, Tumakuru City	Completed	0.1					Work Completed
19	Providing Walkpath to Nrupathungenagar Park - Tumakuru City	Completed	0.09					Work Completed
20	Construction of 1260 Dwelling units, G+2 including infrastructure works at Dharu By No 04 in Tumakuru City under Hilly Areas Scheme - IAY	Completed	59.98					Work Completed
21	Development and Beautification to Samudaya Bhavana Park Behind Ramajala Nagara, Tumakuru City	Completed	0.08					Work Completed
22	Providing Chainlink Fencing to the park in Sy no 20.1B and 20.1B in Melkote-Veerasagar Residential Layout	Completed	0.07					Work Completed
23	Providing Chainlink Fencing to the park in Sy No 20.2, 15 in Tumkur Kasaba	Completed	0.05					Work Completed
24	Landfill Improvement at entry point to Tumakuru from NH 1A in Tumakuru City at Batawadi near Bharath Petroleum in Tumakuru City	Completed	0.58					Work Completed

25.	Junction Improvement at Cellax Circle in Tumakuru City	Completed	0.46				Work Completed
26	Junction Improvement at Sri Siddhartha Institute in Tumakuru City	Completed	0.6				Work Completed
27	Junction Improvement at Gubbi Gate Circle in Tumakuru City	Completed	0.87				Work Completed
28	Development of Park in Ward No-30 in Saphagiri Extension in Tumakuru City	Completed	0.45				Work Completed
29	Development of Park in Ward No-11 at Velesota Near BESSOM Power Station in Tumakuru City	Completed	1				Work Completed
30	Development of Park in Ward No-06 KID Colony, Thulas Park Police Station Backside in Tumakuru City	Completed	0.3				Work Completed
31	Providing Covering S-10, Unsealing and protection in valuable roaches in Bhanashankari and G.C.R Colony, Tumakuru City	Completed	2.5				Work Completed
32	Development of Park in Ward No-32 Jayanagar East in Tumakuru City	Completed	0.7				Work Completed
33	Improvements to water supply scheme to Tumakuru City under AMRUT - 4 DMA's and intra works	Completed	42.94				Work Completed
34	Improvements of UGD Scheme to Tumakuru City under AMRUT - Rejuvenation works	Completed	42.12				Work Completed
35	Construction of Footpath from KER office to DC office via Amantara in Tumakuru City	Completed	1.03				Work Completed
36	Construction of Cycle Track from KER office to DC Office via Amantara in Tumakuru City	Completed	1.06				Work Completed
37	Development of Cycle Track and Footpath from Sri Siddhartha Swami Circle to DC office along Hangalore-Bhannavar Road via Amantara Lake in Tumakuru City	Completed	1.7				Work Completed
38	Development of Cycle Track and Footpath from Calicut Circle to Maralur Lake Circle via Siddhartha Institute along Tumakuru-Kunigal Road in Tumakuru City	Completed	2.38				Work Completed
39	Construction of Path on the 80 Feet road and Backside main road and the road connecting National Highway road and approach to main road	Completed	1.85				Work Completed
40	Development of footpath in D.Devare Urs Road in Tumakuru City	Completed	0.76				Work Completed
41	Piped Natural Gas Supply	Work in Progress	16.00				PPP project taken up by GAIL Work completed
Total			949.61				

II. Ongoing Stage

Sr. No.	Name of the work	Milestone	Convergence Cost (Rs Cr)				Status
1	Construction of 25 MLD Capacity Sewage Treatment Plant of Sequential Batch Reactor (SBR) Technology in Tumakuru city	Work in Progress	28.50				Work in progress
2	Cycle & Change in Tumakuru City	Work in Progress	2.41				Work order issued on 08.02.2021
Total			30.91				

III. Tendering Stage

Sr. No.	Name of the work	Milestone	DPR Cost (Rs Cr)				
NIL							
Total							

IV. DPR/FR Stage

Sr. No.	Name of the work	Milestone	DPR Cost (Rs Cr)				
NIL							
Total			0.00				
Grand Total Convergence			980.52				

Bengaluru Smart City Limited

SCM Project

Rs. In Crores

I. Completed Projects

Sl. No.	Name of the Project	SCP Cost	WO Cost	Revised Cost (In Crore)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
1	KAR-BEN-067 LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.05	1.90	1.90	27.05.2020	26.08.2020	26.08.2020	Work Completed
2	KAR-BEN-076 COVID-19 related Infrastructure works by Health and Family Welfare Department	1.86	1.86	1.86	23.10.2020	23.11.2020	23.11.2020	Work Completed
3	KAR-BEN-077 Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed
4	KAR-BEN-078 Provision of Medical Equipment to Rajiv Gandhi Chest Diseases	0.80	0.68	0.68	18.11.2020	01.03.2021	01.03.2021	Work Completed
5	KAR-BEN-071 Digital Health Infrastructure for BBMP and Bengaluru Urban District	11.70	10.00	10.83	22.01.2021	13.08.2021	13.08.2021	Work Completed
6	KAR-BEN-084 Provision of Medical Equipments to BMCRI	9.24	9.24	9.24	29.01.2021	28.02.2021	17.09.2021	Work Completed
7	KAR-BEN-072 Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	4.90	4.90	4.90	29.01.2021	28.02.2021	01.12.2021	Work Completed
Total		35.35	33.38	34.21				

II. On Going Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Revised Cost (In Crore)	Work Order date	Date of Completion as per contract	Probable Date of Completion	Project Status
1	KAR-BEN-046 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	35.31	35.56	35.93	01.03.2019	31.05.2020	26.02.2022	1. Commercial Street-From Kamraj Road to Jumma Masjid Road (Near Bowring Hospital) - Work Completed 2. Kamraj Road from M G Road upto Commercial Street and upto St. Johns Church Road. - Work is in Progress
2	KAR-BEN-047 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2	29.27	29.21	29.27	27.02.2019	26.02.2020	10.01.2022	1. Ulsoor Road from Dickenson Road to Kensington Road - Work Completed 2. Dickenson Road from M G Road to Kamraj Road - Work Completed
3	KAR-BEN-048 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3	49.23	53.44	53.26	27.02.2019	26.05.2020	20.01.2022	1. Infantry Road from Ali Asgar Road to Safina Plaza complex (Main Guard Cross Road) - Work Completed 2. Central Street from M G Road to Shivajinagar Bus Stand (ITMC) and upto Indian Express (Balekundri) Junction - Work Completed 3. Bowring Hospital Road from Main Guard Cross Road to HSIS Gosha Hospital - Work Completed
4	KAR-BEN-049 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4	37.04	39.73	39.98	05.03.2019	04.06.2020	30.03.2022	1. Millers Road from Cholutka Circle to Cantonment via Queens Road - Work is in Progress 2. Raj Bhavan Road from Minsk Square to Basaveshwara Circle - Work Completed
5	KAR-BEN-050 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5	29.01	29.77	29.78	01.03.2019	29.02.2020	31.12.2021	1. McGrath Road from Brigade Road up to Richmond Road - Work Completed 2. Convent Road from Richmond Road to Residency Road - Work Completed 3. Hayes Road from Richmond Road to Residency Road - Work Completed 4. Wood Street from Museum Road to Richmond Road - Work Completed 5. Castle Street from Museum Road to Richmond Road - Work Completed 6. Tate Lane - From Richmond road to castle street - Work Completed
6	KAR-BEN-051 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6	41.38	45.61	45.75	01.03.2019	31.05.2020	20.01.2022	1. Kasturba Road from Siddalingiah Circle to Minsk Square via Queens Statue (M G Road) - Work Completed 2. Queens Road from M G Road to Cantonment Railway Station - Work Completed

7	KAR-BEN-052 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7	36.80	39.67	39.97	01.03.2019	30.06.2020	21.12.2021	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle - Work Completed 2. Lavelle Road from M.G. Road to Richmond Circle - Work Completed. 3. Brigade Road from M.G. Road to War Memorial Junction - Work Completed.
8	KAR-BEN-053 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 1	40.22	40.22	44.29	22.07.2019	21.10.2020	25.03.2022	1. St. John's Road - from Kensington Road to St. John's Church Road - Work is in Progress. 2. St. John's Church Road (New Bangalore Bazar Road to Promenade Road) - Work is in Progress.
9	KAR-BEN-054 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2	41.67	39.39	43.42	07.08.2019	06.11.2020	31.03.2022	1. Miller's Road Extension (from Miller's Road Underpass to Haines Circle) - Work is in Progress 2. Cantonment Road (from Millers Road to Queens Road) - Work is in Progress 3. HKP Road (from Queens Road to Russel Market) - Work is in Progress
10	KAR-BEN-055 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3	16.22	15.36	16.94	20.07.2019	19.10.2020	31.03.2022	1. Jumma Masjid Road - from Bowring Hospital Road to Russel Market - Work Completed. 2. Chandni Chowk Road - from HKP Road to Shivaji Road - Work Completed
11	KAR-BEN-056 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	28.10	26.79	29.37	07.08.2019	06.11.2019	31.10.2021	1. Sethu Rao Road (from Mysore Road Junction to G. P. Road) - Work Dropped due to Work Front 2. Sethu Rao Cross Road (from Iyerger Road to Sethu Rao Road - Work Dropped due to Work Front 3. NR Road (from SJP Road Junction to Cutchery Road - Work Dropped due to Work Front 4. SJP Road (from KR Market Circle to NR Road Junction) - Work Dropped due to Work Front
12	KAR-BEN-057 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5	46.80	44.47	48.92	22.07.2019	21.10.2020	30.04.2022	1. Race Course Road (from Palace Road to Hare Krishna Road) - Work Completed 2. Rajbhavan Road (from Millers Road Intersection to Ash Asker Road Intersection) - Work Completed 3. Palace Road (from Millers Road Intersection to Basaveshwara Circle) - Work Completed
13	KAR-BEN-058 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6	25.26	24.90	27.30	19.08.2019	18.11.2020	30.03.2022	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work is in Progress 2. Rhenus Street - from General KS Thimmaya Road to Langford Road - Work is in Progress
14	KAR-BEN-023 Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	3.82	2.88	3.82	23.03.2020	22.09.2020	20.06.2021	Work is in Progress
15	KAR-BEN-025 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	16.73	17.56	22.73	21.03.2020	22.01.2021	03.12.2021	Work is in Progress
16	KAR-BEN-065 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	17.79	20.88	20.07.2020	19.04.2021	31.12.2021	Work is in Progress
17	KAR-BEN-063 Setting up Auditorium block & Geological Rock Garden at Jawaharlal Nehru Planetarium	32.50	31.19	34.65	23.11.2020	22.05.2022	22.05.2022	Work is in Progress
18	KAR-BEN-062 Integrated Mobility Hub and Junction Improvement at KR Market	20.00	19.10	21.30	14.12.2020	13.9.2021	30.03.2022	Work is in Progress
19	KAR-BEN-073 Civil Works at Bengaluru Medical College and Research Institute	11.00	10.65	11.72	20.1.2021	19.05.2021	31.03.2022	Work is in Progress
20	KAR-BEN-074 Provision of Medical Equipments to Kidwai Memorial Institute of Oncology	6.35	6.35	6.85	22.12.2020	20.03.2021	31.07.2021	Work is in Progress
21	KAR-BEN-040 Project Rashmi - Women's Space at Vidyapeeth	2.60	2.40	2.00	26.11.2020 28.06.2021	19.01.2021 11.09.2021	19.01.2021 11.09.2021	Work Completed
22	KAR-BEN-080 Completion of Mini Auditorium. Additional work and Interior work for Department of Women and Child Welfare	6.56	3.81	4.98	03-02-2021	02.08.2021	30.09.2021	Work is in Progress (Nirmathi Kendra)

23	KAR-BEN-079 Redevelopment of historic economic Centres - Meat Market, Adjacent to KR Market	16.80	15.50	18.89	30.01.2021	29.12.2021	29.12.2021	Work is in Progress
24	KAR-BEN-024 Redevelopment of historic economic Centres - KR Market	33.00	33.00	38.83	03.02.2021	02.01.2022	30.06.2022	Work is in Progress
25	KAR-BEN-083 Construction of Day Care Centre (Creche) at MS Building	0.50	0.50	0.53	02.02.2021	01.03.2021	30.06.2021	Work is in Progress
26	KAR-BEN-081 New Works for the Institutes of the Department of Women and Child Welfare	2.80	2.46	3.28	4.03.2021	04.09.2021	28.02.2022	Work is in Progress
27	KAR-BEN-066 Proposal for operation of electric buses feeder service to Namina Metro by BMTC - Fleet Procurement	50.00	50.00	50.00	05.02.2021	04.02.2022	04.02.2022	Work is in Progress
28	KAR-BEN-041 ICCC - (Integrated Command and Control Center)	113.44	95.99	118.89	24.03.2021	23.11.2021	23.11.2021	Work is in Progress
29	KAR-BEN-088 Digital Class Rooms for BBMP Schools and Colleges	6.00	6.00	6.00	12.10.2021	12.10.2021	-	Work is in Progress
30	KAR-BEN-090 Providing Smart Traffic Solutions to Bengaluru Traffic Police at ABD area	7.50	7.50	7.50	07.10.2021	07.10.2021	-	Work is in Progress
31	Provision of Medical Equipment's to Vanivilas Hospital	17.43	18.40	18.40	24.12.2021	23.01.2022	-	Work is in Progress
Total		824.14	805.34	875.43				

III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Tender Cost	Revised cost	Tender Date	Last Date for Submission	No of Tenders Call	Project Status
NIL								
Total		0.00	0.00	0.00				

III. DPR/PR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	REVISED COST	DPR approval date	Tentative Date of Tendering	Project Status
GRAND TOTAL SCP		859.49	836.72	905.64	NIL		

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
NIL							

II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Last Date of Bid Submission	Probable date of completion	Project Status
Total		0.00	0.00				
Grand Total PPP		0.00	0.00				

Convergence Projects

I. Work Completed

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	KAR-BEN-044 Improvement of Drains and Footpaths and asphaltting of 21 selected roads in peenya industrial area in Dasarahalli Constituency	26.34	26.34	Work Completed

II. Ongoing Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	KAR-BEN-045 Improvement of Drains Footpaths and asphaltting of 6 selected arterial and Sub arterial roads in Mahadevapura zone	11.45	11.45	Work in Progress
2	KAR-BEN-059 Development of KG Road and Mageshwaram road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under RenSCL	25.5	28.13	Work in Progress

3	KAR-BEN-060 Development of Palace road under Tender SURE guidelines Tender SURE- Roads taken up by BBMP. Work Progress shown under BenSCL	26	25.91	Work In Progress
TOTAL		62.95	65.49	
III. Tendered Projects				
Sl. No.	Name of the Work	DPR Cost	Work Order Cost	Present Status
Nil				
IV. DPR/ER Stage				
Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				
Grand Total convergence		89.29	91.88	
Grand Total		948.78	930.55	